

Task Name	Position	Duration	Start	Finish	Room	SAB Room	Resource Names
NMR							
Offices NMR		106 days	Mon 25/02/19	Fri 19/07/19			
Faculty Signoff of Assigned Spaces Layout		1 day	Wed 06/03/19	Wed 06/03/19		L6	DEPT
Faculty Safety Training Program		1 day	Thu 07/03/19	Thu 07/03/19			DPO/RSS
Boxes Delivered to Users		1 day	Fri 08/03/19	Fri 08/03/19			DPO
Office and Lab layouts confirmed		1 day	Mon 01/04/19	Mon 01/04/19			DPO
IT turns on data ports		1 day	Mon 08/04/19	Mon 08/04/19			IT
Facilities Final Check Off and Cleaning of Assigned Spaces		1 day	Mon 08/04/19	Mon 08/04/19			DPO
Move in University Supplied Furnishings		1 day	Mon 15/04/19	Mon 15/04/19			DPO/ SF
Users Pack Office Contents		31 days	Mon 11/03/19	Fri 19/04/19			AS Dept
User Move		3 days	Mon 22/04/19	Wed 24/04/19			
Mike Opyr		1 day	Tue 23/04/19	Tue 23/04/19	EP1270	6210	Facilities
Closet		1 day	Wed 24/04/19	Wed 24/04/19	EP1270A		Facilities
Tony Montana		1 day	Mon 22/04/19	Mon 22/04/19	EP1274	6214	Facilities
Graduate Students		1 day	Wed 24/04/19	Wed 24/04/19	EP1301	6208, 6212	Facilities
Lab NMR Centre		5 days	Mon 22/04/19	Fri 26/04/19			
Control Room		1 day	Mon 22/04/19	Mon 22/04/19		6220	Crew 1
Control Room		1 day	Mon 22/04/19	Mon 22/04/19		6224	Crew 1
Control Room		1 day	Mon 22/04/19	Mon 22/04/19		6226	Crew 1
Wet lab Research		1 day	Tue 23/04/19	Tue 23/04/19			Crew 1
MRI workroom		1 day	Mon 22/04/19	Mon 22/04/19		6212	Crew 1
Wet Lab Research		1 day	Tue 23/04/19	Tue 23/04/19	EP13H1	6222	Crew 1
Wet Lab Research		1 day	Tue 23/04/19	Tue 23/04/19	EP1270	6234	Crew 1
Control Room		1 day	Tue 23/04/19	Tue 23/04/19	EP1301	6218	Crew 1
Wet Lab Research		1 day	Wed 24/04/19	Wed 24/04/19	EP1301A	6228	Crew 1
Deficiencies Check: Installation & Inspection: Bulletin Boards, Tack Boards, Ad Hoc's							
CCBN Specific Equipment Relocation		61 days	Mon 22/04/19	Mon 15/07/19			
Nitrogen Tank installation		1 day?	Mon 15/07/19	Mon 15/07/19			
-80 Freezer		2 days	Tue 16/04/19	Wed 17/04/19		6216	H
NMR700		54 days	Tue 02/04/19	Fri 14/06/19			Bruker
BRUKER onsite starting decommissioning		4 days	Tue 02/04/19	Fri 05/04/19			Bruker
BRUKER decommission/demagnetize NMR's prior to move		4 days	Tue 02/04/19	Fri 05/04/19			Bruker
Disconnect all power supplies and connections		4 days	Tue 02/04/19	Fri 05/04/19			Bruker
Connect all power supplies and connections		7 days	Mon 22/04/19	Tue 30/04/19			Bruker
BRUKER chargeup NMR's post move		15 days	Mon 29/04/19	Fri 17/05/19			Bruker
Physical Move		1 day	Wed 17/04/19	Wed 17/04/19	EP1301A	SA6216	Bruker
NMR500		54 days	Thu 04/04/19	Tue 18/06/19			Bruker
BRUKER onsite starting decommissioning		4 days	Tue 02/04/19	Fri 05/04/19			Bruker
BRUKER decommission/demagnetize NMR's prior to move		4 days	Tue 02/04/19	Fri 05/04/19			Bruker
Disconnect all power supplies and connections		4 days	Tue 02/04/19	Fri 05/04/19			Bruker
Connect all power supplies and connections		7 days	Mon 22/04/19	Tue 30/04/19			Bruker
BRUKER chargeup NMR's post move		15 days	Mon 29/04/19	Fri 17/05/19			Bruker
Physical Move		1 day	Wed 17/04/19	Wed 17/04/19	EP1301A	SA6216	Bruker
NMR300		56.13 days	Mon 29/04/19	Mon 15/07/19			Bruker
BRUKER onsite starting decommissioning		2 days	Wed 01/05/19	Thu 02/05/19			Bruker
BRUKER decommission/demagnetize NMR's prior to move		2 days	Fri 03/05/19	Mon 06/05/19			Bruker
Disconnect all power supplies and connections		2 days	Mon 06/05/19	Tue 07/05/19			Bruker
Connect all power supplies and connections		2 days	Tue 07/05/19	Wed 08/05/19			Bruker
BRUKER chargeup NMR's post move		2 days	Fri 10/05/19	Mon 13/05/19			Bruker
Physical Move		1 day	Tue 21/05/19	Tue 21/05/19	EP1301A	SA6216	Bruker
Additional equipment		25.13 days	Sun 17/03/19	Fri 19/04/19			Bruker
BRUKER EPR - CCBN		5 days	Mon 15/04/19	Fri 19/04/19			Bruker
Mass Spectrometer		1 day	Wed 17/04/19	Wed 17/04/19			
Helium Tank relocation with heavy lift vendors		2 days	Tue 16/04/19	Wed 17/04/19	EP1301A	L7Q4	HME
Helium Plant Room		2 days	Tue 16/04/19	Wed 17/04/19	EP1301A	6216	H

Task Name	Position	Duration	Start	Finish	Room	SAB Room	Resource Names
CHEMISTRY							
Offices Chemisty		40 days	Tue 12/03/19	Fri 03/05/19			
Faculty Signoff of Assigned Spaces Layout		1 day	Tue 05/03/19	Tue 05/03/19			DEPT
Faculty Safety Training Program		1 day	Wed 06/03/19	Thu 14/03/19			DPO/RSS
Boxes Delivered to Users		1 day	Fri 15/03/19	Fri 15/03/19			DPO
Office and Lab layouts confirmed		1 day	Mon 01/04/19	Mon 01/04/19			DPO
IT turns on data ports		1 day	Mon 08/04/19	Mon 08/04/19			IT
Move in University Supplied Furnishings		1 day	Mon 15/04/19	Mon 15/04/19			DPO
Facilities Final Check Off and Cleaning of Assigned Spaces		1 day	Mon 22/04/19	Mon 22/04/19		L8 Q4, L9 Q4	DPO/ SF
Users Pack Office Contents		30 days	Mon 18/03/19	Fri 26/04/19			AS Dept
User Move		5 days	Mon 29/04/19	Fri 03/05/19			
Rene Boere/Peter Dibble Student room		1 day	Mon 29/04/19	Mon 29/04/19	E586	TBD	Crew 1
Graduate Students		1 day	Mon 29/04/19	Mon 29/04/19	E588	8408	Crew 1
Sessionals		1 day	Mon 29/04/19	Mon 29/04/19	E588	9434, 9432	Crew 1
Greg Patenaude		1 day	Tue 30/04/19	Tue 30/04/19	E782	8456	Crew 1
Wayne Lippa		1 day	Tue 30/04/19	Tue 30/04/19	E784	8454	Crew 1
Susan Findlay		1 day	Tue 30/04/19	Tue 30/04/19	E786	8458	Crew 1
Ying Zheng		1 day	Tue 30/04/19	Tue 30/04/19	E788	8430	Crew 1
John Eng		1 day	Wed 01/05/19	Wed 01/05/19	E790	8452	Crew 1
Kris Fischer		1 day	Wed 01/05/19	Wed 01/05/19	E830	8428	Crew 1
Paul Hazendonk Student Room		1 day	Wed 01/05/19	Wed 01/05/19	E851	8408	Crew 1
Paul Hazendonk		1 day	Wed 01/05/19	Wed 01/05/19	E852	8440	Crew 1
Michael Gerken		1 day	Thu 02/05/19	Thu 02/05/19	E860	8436	Crew 1
Paul Hayes Student Room		1 day	Thu 02/05/19	Thu 02/05/19	E861, E863	TBD	Crew 1
Rene Boere		1 day	Thu 02/05/19	Thu 02/05/19	E862	8444	Crew 1
Paul Hayes Student Room		1 day	Fri 03/05/19	Fri 03/05/19	E863	TBD	Crew 1
Peter Dibble		1 day	Fri 03/05/19	Fri 03/05/19	E864	8460	Crew 1
Susan Hill		1 day	Fri 03/05/19	Fri 03/05/19	E866	8464	Crew 1
Administration Support Office Storage		1 day	Fri 03/05/19	Fri 03/05/19	E867	8462	Crew 1
Paul Hayes		1 day	Fri 03/05/19	Fri 03/05/19	E870	8448	Crew 1
Angeliki Pantazi		1 day	Mon 06/05/19	Mon 06/05/19	E780	9114	Crew 1
Steven Mosimann Student Room		1 day	Mon 06/05/19	Mon 06/05/19	EP1272	TBD	Crew 2,3,Crew 4
Deficiencies Check: Installation & Inspection:Bulletin Boards, Tack Boards, Ad Hoc							Crew 1

Task Name	Position	Duration	Start	Finish	Room	SAB Room	Resource Names
Lab Teaching Chemistry UHall		35 days	Mon 01/04/19	Fri 17/05/19			
Faculty Signoff of Assigned Spaces Layout		1 day	Tue 02/04/19	Tue 02/04/19		L7 Q1	DEPT
Faculty Safety Training Program		1 day	Mon 08/04/19	Mon 08/04/19			DPO/RSS
Boxes Delivered to Users		1 day	Fri 29/03/19	Fri 29/03/19			DPO
Office and Lab layouts confirmed		1 day	Mon 15/04/19	Mon 15/04/19			DPO
IT turns on data ports		1 day	Mon 22/04/19	Mon 22/04/19			IT
Move in University Supplied Furnishings		1 day	Mon 29/04/19	Mon 29/04/19			DPO
Facilities Final Check Off and Cleaning of Assigned Spaces		1 day	Fri 03/05/19	Fri 03/05/19		L7 Q1	DPO/ SF
Disconnect all power supplies and mechanical connections		5 days	Mon 06/05/19	Fri 10/05/19			DPO/ SF
Users Pack Office Contents		30 days	Mon 01/04/19	Fri 10/05/19			AS Dept
User Move		3 days	Mon 13/05/19	Wed 15/05/19			
Teaching Wet Bench		1 day	Mon 13/05/19	Mon 13/05/19	D740		Crew 2, 3, 4
Teaching Wet Bench		1 day	Mon 13/05/19	Mon 13/05/19	D742		Crew 2, 3, 4
Teaching Balance room		1 day	Mon 13/05/19	Mon 13/05/19	D745		Crew 2, 3, 4
Teaching Instruments		1 day	Tue 14/05/19	Tue 14/05/19	D771		Crew 2, 3, 4
Teaching Wet Bench		1 day	Tue 14/05/19	Tue 14/05/19	D776		Crew 2, 3, 4
Teaching Wet Bench		1 day	Tue 14/05/19	Tue 14/05/19	E716		Crew 2, 3, 4
Teaching Wet Bench		1 day	Wed 15/05/19	Wed 15/05/19	E750		Crew 2, 3, 4
Teaching Wet Bench		1 day	Wed 15/05/19	Wed 15/05/19	E760		Crew 2, 3, 4
Deficiencies Check: Installation & Inspection:Bulletin Boards, Tack Boards, Ad Hocs							
Lab Research UHall		40 days	Mon 01/04/19	Fri 24/05/19			
Faculty Signoff of Assigned Spaces Layout		1 day	Mon 15/04/19	Mon 15/04/19		L8 Q4, L9 Q4	DEPT
Faculty Safety Training Program		1 day	Mon 22/04/19	Mon 22/04/19			DPO/RSS
Boxes Delivered to Users		1 day	Fri 05/04/19	Fri 05/04/19			DPO
Office and Lab layouts confirmed		1 day	Mon 22/04/19	Mon 22/04/19			DPO
IT turns on data ports		1 day	Mon 29/04/19	Mon 29/04/19			IT
Move in University Supplied Furnishings		1 day	Mon 06/05/19	Mon 06/05/19			DPO
Facilities Final Check Off and Cleaning of Assigned Spaces		1 day	Fri 10/05/19	Fri 10/05/19			DPO/ SF
Disconnect all power supplies and mechanical connections		5 days	Mon 13/05/19	Fri 17/05/19			DPO/ SF
Users Pack Office Contents		30 days	Mon 08/04/19	Fri 17/05/19			AS Dept
User Move		4 days	Tue 21/05/19	Fri 24/05/19			
Stacey Wetmore		1 day	Tue 21/05/19	Tue 21/05/19	C583, C589	9424	Crew 2, 3, 4
Stacey Wetmore		1 day	Tue 21/05/19	Tue 21/05/19	C583, C589	9418	Crew 2, 3, 4
Michael Gerken		1 day	Wed 22/05/19	Wed 22/05/19	D826/46	8420	Crew 2, 3, 4
Paul Hazendonk		1 day	Wed 22/05/19	Wed 22/05/19	D838	8408	Crew 2, 3, 4
SEM Room		1 day	Wed 22/05/19	Wed 22/05/19	D838	6428	Crew 2, 3, 4
Boere/Dibble		1 day	Thu 23/05/19	Thu 23/05/19	D848, 848A, 848B	8408	Crew 2, 3, 4
Marc Roussel		1 day	Thu 23/05/19	Thu 23/05/19	E519, E519A, E519B	9412	Crew 2, 3, 4
Marc Roussel Office		1 day	Fri 24/05/19	Fri 24/05/19	E858		Unassigned
Bunker move DBS D8 truck cube van plaques 16' - Bridget 8:30 L4		1 day	Fri 24/05/19	Fri 24/05/19	B440	7414B	DBS
Paul Hayes		1 day	Fri 24/05/19	Fri 24/05/19	E812	8408	Crew 2, 3, 4
Chemical Stores		1 day	Fri 24/05/19	Fri 24/05/19	E820, E715	7414B	Chemistry Department
Deficiencies Check: Installation & Inspection:Bulletin Boards, Tack Boards, Ad Hocs							
Ice Machine	Fisher	1 day	43598	43598	E716	7102C	M
Scanning Electron Microscope - SU5000 Schottky FE-SEM	Hazendonk, Paul	1 day	May/14	May/14	D838	6428	THE HITACHI
Generator- Purge Gas 17-34LPM	Fischer, Kris	1 day	May/14	May/14	D771	8404	M
Lab oven	Fischer, Kris	1 day	May/14	May/14	D771	8406	E
Trace GC Ultra	Fischer, Kris	1 day	May/14	May/14	D771	6430	M
Nanopure Water Analyzer- Nanopure Diamond UV	Fischer, Kris	1 day	May/14	May/14	D771	6430	ME?
Powder X-Ray Diffractometer	Hazendonk, Paul	1 day	May/15	May/15	D838	8418	T RIGAKU
Fluorine Cylinder Cabinet Single Cylinder Gas Cabinet- c/w fluorine gas c	Gerken, Michael	1 day	May/21	May/21	D826	8420	M
Vacuum Towers(x5)- for Vacuum Line	Gerken, Michael	1 day	May/21	May/21	D826	8420	M
Freezer - Upright -20	Dibble/ Boere	1 day	May/22	May/22	D848	8414	NO
ICP-OES	Fischer, Kris	1 day	May/24	May/24	D771	6430	THM AGILENT
Diffractometer SuperNova Diffraction System	Fischer, Kris	1 day	May/24	May/24	D771A	6216B	THE RIGAKU
Glovebox System	Gerken, Michael	1 day	May/24	May/24	D846	8420A	M
Glovebox - Labstar	Dibble/ Boere	1 day	May/24	May/24	E810	8412	M
Vacuum Pump	Dibble/ Boere	1 day	May/24	May/24	E810	8412	M
Vacuum pump	Dibble/ Boere	1 day	May/24	May/24	E810	8408	M
Solvent Purification System	Fischer, Kris	1 day	May/24	May/24	E820	8408	M
Solvent Purification System	Fischer, Kris	1 day	May/24	May/24	E820	8408	M
Glovebox - Mbraun Labmaster 130	Hayes, Paul	1 day	May/24	May/24	E812	8408	M
GloveBox -Mbraun Double Station w/static Eliminator&Freight	Hayes, Paul	1 day	May/24	May/24	E812	8408	M
Kiln - Front Loading	Fischer, Kris	1 day	Jul/24	Jul/24	E830	6302G	E
Torch Booster-G-tec Gas Booster FGX000422	Fischer, Kris	1 day	Jul/24	Jul/24	E830	6302G	M
Heathway Glass Lathe- Model 2	Fischer, Kris	1 day	Jul/25	Jul/25	E830	6302G	H

Task Name	Position	Duration	Start	Finish	Room	SAB Room	Resource Names
BIOLOGY							
Office: Biology (Hepler Hall, University Hall) 21 Offices to Level		40 days	Mon 08/04/19	Fri 31/05/19			
Faculty Signoff of Assigned Spaces Layout		1 day	Mon 08/04/19	Mon 08/04/19		L9 Q2	DEPT
Faculty Safety Training Program		1 day	Mon 15/04/19	Mon 15/04/19			DPO/RSS
Boxes Delivered to Users		1 day	Fri 19/04/19	Fri 19/04/19			DPO
Office and Lab layouts confirmed		1 day	Mon 22/04/19	Mon 22/04/19			DPO
IT turns on data ports		1 day	Mon 29/04/19	Mon 29/04/19			IT
Move in University Supplied Furnishings		1 day	Mon 06/05/19	Mon 06/05/19			DPO
Facilities Final Check Off and Cleaning of Assigned Spaces		1 day	Mon 13/05/19	Mon 13/05/19			DPO/ SF
Users Pack Office Contents		30 days	Mon 08/04/19	Fri 17/05/19			AS Dept
User Move		7 days	Mon 20/05/19	Tue 28/05/19			
Diana Wilches Correal		1 day	Mon 20/05/19	Mon 20/05/19	C782A	9442	Crew 1
Andrew Hudson		1 day	Mon 20/05/19	Mon 20/05/19	D710D	9440	Crew 1
Graduate Students		3 days	Mon 20/05/19	Wed 22/05/19	D736	9262	Crew 1
Nicola Spencer		1 day	Mon 20/05/19	Mon 20/05/19	D866	9202	Crew 1
Laurie Pacarynuk		1 day	Tue 21/05/19	Tue 21/05/19	D868	9206	Crew 1
Roy Golsteyn		1 day	Tue 21/05/19	Tue 21/05/19	D870	9222	Crew 1
Administration Support		1 day	Tue 21/05/19	Tue 21/05/19	D871	9004	Crew 1
Randall Barley		1 day	Tue 21/05/19	Tue 21/05/19	D872	9224	Crew 1
Tony Russell		1 day	Wed 22/05/19	Wed 22/05/19	D874	9218	Crew 1
Jenny McCune		1 day	Wed 22/05/19	Wed 22/05/19	D878	9212	Crew 1
Quintin Steynen		1 day	Wed 22/05/19	Wed 22/05/19	D880	9232	Crew 1
Graduate Students		1 day	Wed 22/05/19	Wed 22/05/19	D881, C732	9246	Crew 1
Brent Selinger		1 day	Thu 23/05/19	Thu 23/05/19	D882	9204	Crew 1
Helena Danyk		1 day	Thu 23/05/19	Thu 23/05/19	D884	9226	Crew 1
Jennifer Burke		1 day	Thu 23/05/19	Thu 23/05/19	D885	9230	Crew 1
Katrina Mendez		1 day	Thu 23/05/19	Thu 23/05/19	D888	9228	Crew 1
Hepler Hall Graduate Students		1 day	Mon 27/05/19	Mon 27/05/19	HH120	9248	Crew 1
Olga Kovalchuk		1 day	Mon 27/05/19	Mon 27/05/19	HH122	9236	Crew 1
Igor Kovalchuk		1 day	Mon 27/05/19	Mon 27/05/19	HH124	9238	Crew 1
Elizabeth Schultz		1 day	Tue 28/05/19	Tue 28/05/19	HH126	9214	Crew 1
Dmytro Yevtushenko		1 day	Tue 28/05/19	Tue 28/05/19	WE2056	9216	Crew 1
Deficiencies Check: Installation & Inspection:Bulletin Boards, Tack Boards, Ad Hocs							
Crew 1							
Lab Teaching Uhall		35 days	Mon 25/03/19	Fri 10/05/19			
Faculty Signoff of Assigned Spaces Layout		1 day?	Mon 25/03/19	Mon 25/03/19		L7 Q1	DEPT
Faculty Safety Training Program		1 day	Mon 01/04/19	Mon 01/04/19			DPO/RSS
Boxes Delivered to Users		1 day	Mon 08/04/19	Mon 08/04/19			DPO
Office and Lab layouts confirmed		1 day	Mon 08/04/19	Mon 08/04/19			DPO
IT turns on data ports		1 day	Mon 15/04/19	Mon 15/04/19			IT
Move in University Supplied Furnishings		1 day	Mon 22/04/19	Mon 22/04/19			DPO
Facilities Final Check Off and Cleaning of Assigned Spaces		1 day	Mon 29/04/19	Mon 29/04/19			DPO/ SF
Disconnect all power supplies and mechanical connections		5 days	Mon 29/04/19	Fri 03/05/19			DPO/ SF
Users Pack Lab Contents		30 days	Mon 25/03/19	Fri 03/05/19			AS Dept
User Move		5 days	Mon 06/05/19	Fri 10/05/19			
Teaching Wet bench		1 day	Mon 06/05/19	Mon 06/05/19	C740	L7Q1, L9Q4	Crew 2, 3, 4
Teaching lab prep/storage		1 day	Mon 06/05/19	Mon 06/05/19	C741	L7Q1, L9Q4	Crew 2, 3, 4
IGEM/Synbridge		1 day	Mon 06/05/19	Mon 06/05/19	C760, C760A	9162	Crew 2, 3, 4
Teaching Wet bench		1 day	Mon 06/05/19	Mon 06/05/19	C766	L7Q1, L9Q4	Crew 2, 3, 4
Teaching Wet bench		1 day	Mon 06/05/19	Mon 06/05/19	C770	L7Q1, L9Q4	Crew 2, 3, 4
Teaching Wet bench		1 day	Tue 07/05/19	Tue 07/05/19	C780	L7Q1, L9Q4	Crew 2, 3, 4
Main Stores		1 day	Tue 07/05/19	Tue 07/05/19	D710, D710A, D710E	L7Q1, L9Q4	Crew 2, 3, 4
Teaching lab prep/storage		1 day	Tue 07/05/19	Tue 07/05/19	D710C	L7Q1, L9Q4	Crew 2, 3, 4
Teaching Wet bench		1 day	Tue 07/05/19	Tue 07/05/19	D720	L7Q1, L9Q4	Crew 2, 3, 4
Teaching lab prep/storage		1 day	Wed 08/05/19	Wed 08/05/19	D750, D750A, D750E	L7Q1, L9Q4	Crew 2, 3, 4
Teaching Wet bench		1 day	Wed 08/05/19	Wed 08/05/19	D751	L7Q1, L9Q4	Crew 2, 3, 4
Deficiencies Check: Installation & Inspection:Bulletin Boards, Tack Boards, Ad Hocs							
Crew 2, 3, 4							

Task Name	Position	Duration	Start	Finish	Room	SAB Room	Resource Names
Lab Research Uhall		40 days	Mon 22/04/19	Fri 14/06/19			
Faculty Signoff of Assigned Spaces Layout		1 day	Mon 22/04/19	Mon 22/04/19		L9 Q2	DEPT
Faculty Safety Training Program		1 day	Mon 29/04/19	Mon 29/04/19			DPO/RSS
Boxes Delivered to Users		1 day	Mon 06/05/19	Mon 06/05/19			DPO
Office and Lab layouts confirmed		1 day	Mon 06/05/19	Mon 06/05/19			DPO
IT turns on data ports		1 day	Mon 13/05/19	Mon 13/05/19			IT
Move in University Supplied Furnishings		1 day	Mon 20/05/19	Mon 20/05/19			DPO
Facilities Final Check Off and Cleaning of Assigned Spaces		1 day	Mon 27/05/19	Mon 27/05/19			DPO/ SF
Disconnect all power supplies and mechanical connections		5 days	Mon 27/05/19	Fri 31/05/19			DPO/ SF
Users Pack Lab Contents		20 days	Mon 06/05/19	Fri 31/05/19			AS Dept
User Move		5 days	Mon 03/06/19	Fri 07/06/19			
Jenny McCune		1 day	Mon 03/06/19	Mon 03/06/19	D878	9262	Crew 2, 3, 4
Herbarium		1 day	Mon 03/06/19	Mon 03/06/19	C470	7012	Crew 2, 3, 4
Animal Museum		1 day	Mon 03/06/19	Mon 03/06/19	C474	7120	Crew 2, 3, 4
Nehal Thakor		1 day	Tue 04/06/19	Tue 04/06/19	C730	9148	Crew 2, 3, 4
Let's Talk Science		1 day	Tue 04/06/19	Tue 04/06/19	C732A	7320	Crew 2, 3, 4
Nehal Thakor		1 day	Tue 04/06/19	Tue 04/06/19	C760A, D839, D839A	9262	Crew 2, 3, 4
Microscopy/storage		1 day	Tue 04/06/19	Tue 04/06/19	C782	9456	Crew 2, 3, 4
Tony Russell		1 day	Wed 05/06/19	Wed 05/06/19	C832	9262	Crew 2, 3, 4
Tony Russell		1 day	Wed 05/06/19	Wed 05/06/19	C834	9262	Crew 2, 3, 4
Brent Selinger		1 day	Mon 03/06/19	Mon 03/06/19	D738	9262	Crew 2, 3, 4
Roy Golsteyn		1 day	Thu 06/06/19	Thu 06/06/19	D760, D760A, D760B	9252	Crew 2, 3, 4
Roy Golsteyn		1 day	Thu 06/06/19	Thu 06/06/19	D761	9252	Crew 2, 3, 4
Roy Golsteyn		1 day	Thu 06/06/19	Thu 06/06/19	D766	9252	Crew 2, 3, 4
Steven Mosimann		1 day	Fri 07/06/19	Fri 07/06/19	EP1287, EP1286	9262	Crew 2, 3, 4
Steven Mosimann		1 day	Fri 07/06/19	Fri 07/06/19	EP1300	9262	Crew 2, 3, 4
Steven Mosimann		1 day	Fri 07/06/19	Fri 07/06/19	EP1303, EP1303A	9262	Crew 2, 3, 4
Dmytro Yevtushenko		1 day	Fri 07/06/19	Fri 07/06/19	WE008, 2056, 2065,	9262	Crew 2, 3, 4
Deficiencies Check: Installation & Inspection: Bulletin Boards, Tack Boards, Ad Hoc							
Lab Reseach HHall		35 days	Mon 06/05/19	Fri 21/06/19			
Faculty Signoff of Assigned Spaces Layout		1 day	Mon 06/05/19	Mon 06/05/19		L9 Q2	DEPT
Faculty Safety Training Program		1 day	Mon 13/05/19	Mon 13/05/19			DPO/RSS
Boxes Delivered to Users		1 day	Mon 20/05/19	Mon 20/05/19			DPO
Office and Lab layouts confirmed		1 day	Mon 20/05/19	Mon 20/05/19			DPO
IT turns on data ports		1 day	Mon 27/05/19	Mon 27/05/19			IT
Move in University Supplied Furnishings		5 days	Mon 27/05/19	Fri 31/05/19			DPO
Facilities Final Check Off and Cleaning of Assigned Spaces		1 day	Fri 07/06/19	Fri 07/06/19			DPO/ SF
Disconnect all power supplies and mechanical connections		5 days	Mon 03/06/19	Fri 07/06/19			DPO/ SF
Users Pack Lab Contents		30 days	Mon 29/04/19	Fri 07/06/19			AS Dept
User Move		5 days	Mon 10/06/19	Fri 14/06/19			
Olga Kovalchuk		1 day	Mon 10/06/19	Mon 10/06/19	HH101	SA9252	Crew 2, 3, 4
Greenhouse		1 day	Mon 10/06/19	Mon 10/06/19	HH102	7426	Crew 2, 3, 4
Igor Kovalchuk		1 day	Mon 10/06/19	Mon 10/06/19	HH103	SA9252	Crew 2, 3, 4
Greenhouse - Igor Kovalchuk		1 day	Tue 11/06/19	Tue 11/06/19	HH104	7426	Crew 2, 3, 4
Igor Kovalchuk		1 day	Tue 11/06/19	Tue 11/06/19	HH105	7426	Crew 2, 3, 4
Greenhouse - Igor Kovalchuk		1 day	Tue 11/06/19	Tue 11/06/19	HH106	7426	Crew 2, 3, 4
Phytotonic Room		1 day	Tue 11/06/19	Tue 11/06/19	HH107	6406	Crew 2, 3, 4
HH Storage		1 day	Wed 12/06/19	Wed 12/06/19	HH110A	7424B	Crew 2, 3, 4
Olga Kovalchuk		1 day	Wed 12/06/19	Wed 12/06/19	HH121	SA9252	Crew 2, 3, 4
Olga Kovalchuk/Igor Kovalchuk		1 day	Wed 12/06/19	Wed 12/06/19	HH123	SA6442	Crew 2, 3, 4
Olga Kovalchuk		1 day	Wed 12/06/19	Wed 12/06/19	HH125	SA9252	Crew 2, 3, 4
Olga Kovalchuk		1 day	Thu 13/06/19	Thu 13/06/19	HH127	SA9252	Crew 2, 3, 4
Elizabeth Schultz		1 day	Thu 13/06/19	Thu 13/06/19	HH128	SA9262	Crew 2, 3, 4
Igor Kovalchuk		1 day	Thu 13/06/19	Thu 13/06/19	HH129	SA9252	Crew 2, 3, 4
Deficiencies Check: Installation & Inspection: Bulletin Boards, Tack Boards, Ad Hoc							
Media Prep- Sterilizer	Hudson	1 day	May/06	May/06	C741	9464A	ME
Freezer -20	Hudson	1 day	May/07	May/07	C741	9460	NO
Fridge?- maybe -20 freezer	Hudson	1 day	May/07	May/07	C766	9470	NO
Glassware Washer	Hudson	1 day	May/08	May/08	D710B	9466A	HME
Fridge Deli	Hudson	1 day	May/08	May/08	C741	9460	H
Incubator- large floor mounted	Hudson	1 day	May/08	May/08	D710	9454	H
Nanopure	Hudson	1 day	May/08	May/08	D710B	9466A	ME
Ice Machine	Hudson	1 day	May/08	May/08	D710B	7118	M
Growth Chamber	Hudson	1 day	May/08	May/08	C782	6406	E
Growth Chamber	Hudson	1 day	May/08	May/08	C782	6406	E
Washer/ Dryer	Hudson	1 day	May/08	May/08	D750	9466	ME
Sink- large relocate to Header house	Hudson	1 day	May/08	May/08	D710	7426	ME
Freezer -20	Danyk	1 day	May/22	May/22	C732	7118	NO
Freezer - Chest - 20	Russell, Tony	1 day	May/28	May/28	C832	9268	NO
Freezer - Upright -20	Russell, Tony	1 day	May/28	May/28	C832	9264	NO
Freezer - Chest	Golsteyn, Roy	1 day	Jun/05	Jun/05	D761	9260	NO
Freezer -80	Russell, Tony	1 day	Jun/07	Jun/07	D724A	9268	H
Freezer -80	Golsteyn, Roy	1 day	Jun/07	Jun/07	D766		H
BioTek Cytation 5	Golsteyn, Roy	1 day	Jun/11	Jun/11	D760	9258	TH BIOTECK
Bioanalyzer - 2100	Kovalchuk	1 day	Jun/11	Jun/11	HH123	6442	H
ILLUMINA ISCAN - GENOME	Kovalchuk	1 day	Jun/11	Jun/11	HH123	6442	HM

Task Name	Position	Duration	Start	Finish	Room	SAB Room	Resource Names
NextSeq 500 Sequencing System	Kovalchuk	1 day	Jun/11	Jun/11	HH123	6442	H
Incubator Shaker- Floor Model	Yevtushenko, Dmytro	1 day	Jun/11	Jun/11	WE2065	9270A	H
Biosafety Cabinet Laminar Flow Hood - ECO Cleanbench PCR	Yevtushenko, Dmytro	1 day	Jun/11	Jun/11	WE2086	9272A	H
Incubator Chamber - Adaptis A100-T	Yevtushenko, Dmytro	1 day	Jun/11	Jun/11	WE2086	9272A	H
Ice Machine - Flake c/w storage bin w/filter and repl cart	Sellinger, Brent	1 day	Jun/11	Jun/11	HH107	9262	M
Centrifuge - Benchtop Ilegra X-15R	Kovalchuk, Olga	1 day	Jun/12	Jun/12	HH125	9254A	E
Dishwasher	Kovalchuk, Olga	1 day	Jun/12	Jun/12	HH125	9252	ME
Freezer - Chest	Kovalchuk, Igor	1 day	Jun/13	Jun/13	HH1H06	9254	NO
Freezer - Upright - 20	Kovalchuk, Igor	1 day	Jun/13	Jun/13	HH1H06	9254	NO
Biosafety Cabinet	Hudson	1 day	Jun/17	Jun/17	C741	9460	TH BARKLEY
Flow cytometer II	Kovalchuk, Olga	1 day	Jun/17	Jun/17	HH125	9254A	TH BD SCIENCES
Fridge Deli	Kovalchuk, Olga	1 day	Jun/17	Jun/17	HH127	9254	H
Fridge Deli	Schultz, Elizabeth	1 day	Jun/17	Jun/17	HH128	9268	H
Freezer -80	Kovalchuk, Olga	1 day	Jun/17	Jun/17	HH125	9260	H
Biosafety Cabinet	Hudson	1 day	Jun/18	Jun/18	C780	7110	TH BARKLEY
Biosafety Cabinet	Russell, Tony	1 day	Jun/18	Jun/18	C832	9268A	TH BARKLEY
Biosafety Cabinet	Hudson	1 day	Jun/18	Jun/18	D710	9464A	TH BARKLEY
Biosafety Cabinet	Golsteyn, Roy	1 day	Jun/18	Jun/18	D760B	9258A	TH BARKLEY
Growth Chamber	Schultz, Elizabeth	1 day	Jun/18	Jun/18	HH107	6406	H
Growth Chamber	Schultz, Elizabeth	1 day	Jun/18	Jun/18	HH107	6406	H
Growth Chamber	Schultz, Elizabeth	1 day	Jun/18	Jun/18	HH107	6406	H
Growth Chamber -	Kovalchuk, Olga	1 day	Jun/18	Jun/18	HH107	6406	H
Growth Chamber	Kovalchuk, Olga	1 day	Jun/18	Jun/18	HH121	6406	HE
Growth Chamber -	Kovalchuk, Olga	1 day	Jun/18	Jun/18	HH125	6406	H
Liquid Scintillation Analyzer	Kovalchuk, Olga	1 day	Jun/18	Jun/18	HH125	7424B	TH PERKIN
Scintillation Counter	Yevtushenko, Dmytro	1 day	Jun/18	Jun/18	WE2086	9264A	TH PERKIN
Freezer - Upright - 20	Kovalchuk, Olga	1 day	Jun/18	Jun/18	HH127	9260	NO
Freezer -20	Kovalchuk, Olga	1 day	Jun/18	Jun/18	HH129	9260	NO
Biosafety Cabinet	Kovalchuk, Igor	1 day	Jun/19	Jun/19	HH105	9260A	TH BARKLEY
Biosafety Cabinet	Kovalchuk, Olga	1 day	Jun/19	Jun/19	HH121	9265A	TH BARKLEY
Biosafety Cabinet	Kovalchuk, Igor	1 day	Jun/19	Jun/19	HH129	9256A	TH BARKLEY
Biosafety Cabinet	Yevtushenko, Dmytro	1 day	Jun/19	Jun/19	WE2086	9272A	TH BARKLEY
Freezer -20	Schultz, Elizabeth	1 day	Jun/21	Jun/21	HH128		NO
Centrifuge Ultra Avanti J-E	Kovalchuk, Olga	1 day	Jul/03	Jul/03	HH129	9252	THE BECKMAN
Autoclave	Hudson	1 day	Jul/25	Jul/25	D710B	7410	HME
Deficiencies Check: Installation & Inspection: Bulletin Boards, Tack Boards, Ad Hocs							

Task Name	Position	Duration	Start	Finish	Room	SAB Room	Resource Names
BIOCHEMISTRY							
Office Moves: BioChemistry (University Hall) 7 Offices to Level 9		35 days	Mon 22/04/19	Fri 07/06/19			
Faculty Signoff of Assigned Spaces Layout		1 day	Mon 22/04/19	Mon 22/04/19		L9 Q1	DEPT
Faculty Safety Training Program		1 day	Mon 29/04/19	Mon 29/04/19			DPO/RSS
Boxes Delivered to Users		1 day	Mon 06/05/19	Mon 06/05/19			DPO
Office and Lab layouts confirmed		1 day	Mon 06/05/19	Mon 06/05/19			DPO
IT turns on data ports		1 day	Mon 13/05/19	Mon 13/05/19			IT
Move in University Supplied Furnishings		1 day	Mon 20/05/19	Mon 20/05/19			DPO
Facilities Final Check Off and Cleaning of Assigned Spaces		1 day	Mon 27/05/19	Mon 27/05/19			DPO/ SF
Users Pack Office Contents		20 days	Mon 06/05/19	Fri 31/05/19			AS Dept
User Move		5 days	Mon 03/06/19	Fri 07/06/19			
Trushar Patel		1 day	Mon 03/06/19	Mon 03/06/19	D854	9120	Crew 1
Athan Zovoilis		1 day	Mon 03/06/19	Mon 03/06/19	D856	9406	Crew 1
Ute Kothe Student Room		1 day	Mon 03/06/19	Mon 03/06/19	D887	TBD	Crew 1
Ute- HJ Graduate Students		1 day	Tue 04/06/19	Tue 04/06/19	E580, E855, E859		Crew 1
HJ Wieden Student Room		1 day	Tue 04/06/19	Tue 04/06/19	E584	TBD	Crew 1
HJ Wieden Student Room		1 day	Tue 04/06/19	Tue 04/06/19	E720, E720A	TBD	
Nehal Thakor		1 day	Tue 04/06/19	Tue 04/06/19	E854, E592	9220	Crew 1
Ute Wieden Kothe		1 day	Wed 05/06/19	Wed 05/06/19	E856, D887	9118	Crew 1
HJ Wieden		1 day	Wed 05/06/19	Wed 05/06/19	E868	9116	Crew 1
Steven Mosimann Student room		1 day	Wed 05/06/19	Wed 05/06/19	EP1272	TBD	Crew 1
Steven Mosimann		1 day	Wed 05/06/19	Wed 05/06/19	EP1276	9210	Crew 1
Borries Demeler		1 day	Thu 06/06/19	Thu 06/06/19	WE1044	9124	Crew 1
Laura Keffer-Wilkes		1 day	Thu 06/06/19	Thu 06/06/19	E859	9102	Crew 1
Deficiencies Check: Installation & Inspection: Bulletin Boards, Tack Boards, Ad Hoc							
Lab Spaces: Biochemistry Uhall		40 days	Mon 06/05/19	Fri 28/06/19			
Faculty Signoff of Assigned Spaces Layout		1 day	Mon 06/05/19	Mon 06/05/19		L9 Q1	DEPT
Faculty Safety Training Program		1 day	Mon 13/05/19	Mon 13/05/19			DPO/RSS
Boxes Delivered to Users		1 day	Mon 20/05/19	Mon 20/05/19			DPO
Office and Lab layouts confirmed		1 day	Mon 20/05/19	Mon 20/05/19			DPO
IT turns on data ports		1 day	Mon 27/05/19	Mon 27/05/19			IT
Move in University Supplied Furnishings		1 day	Mon 03/06/19	Mon 03/06/19			DPO
Facilities Final Check Off and Cleaning of Assigned Spaces		1 day	Mon 10/06/19	Mon 10/06/19			DPO/ SF
Disconnect all power supplies and mechanical connections		5 days	Mon 10/06/19	Fri 14/06/19			DPO/ SF
Users Pack Lab Contents		20 days	Mon 20/05/19	Fri 14/06/19			AS Dept
User Move		5 days	Mon 17/06/19	Fri 21/06/19			
RNA Room		1 day	Mon 17/06/19	Mon 17/06/19	D724, D724A		Crew 2, 3, 4
Weiden_AARTI		1 day	Mon 17/06/19	Mon 17/06/19	E770	9148	Crew 2, 3, 4
Ute Wieden Kothe		1 day	Tue 18/06/19	Tue 18/06/19	D818	9148	Crew 2, 3, 4
Ute Wieden Kothe		1 day	Tue 18/06/19	Tue 18/06/19	D842	6426	Crew 2, 3, 4
HJ Wieden		1 day	Tue 18/06/19	Tue 18/06/19	D842	6422	Crew 2, 3, 4
Athan Zovoilis		1 day	Wed 19/06/19	Wed 19/06/19	C730	9144A	Crew 2, 3, 4
Athan Zovoilis		1 day	Wed 19/06/19	Wed 19/06/19	E585, E576	9408	Crew 2, 3, 4
HJ Wieden		1 day	Wed 19/06/19	Wed 19/06/19	E720, E720A, E726A	9148	Crew 2, 3, 4
Trushar Patel		1 day	Thu 20/06/19	Thu 20/06/19	E738	9148	Crew 2, 3, 4
Borries Demeler		1 day	Thu 20/06/19	Thu 20/06/19	WE1026	9148, 9150	Crew 2, 3, 4
iGEM		1 day	Fri 21/06/19	Fri 21/06/19	D770, E722	9162	Crew 2, 3, 4
Deficiencies check							
LC MS Orbitrap Fusion Mass Spectrometer Core facility	Wieden, Hans-Joachim	1 day	May/08	May/08	D722	6430	THME THERMO
Freezer -80	Thakor, Nehalkumar	1 day	May/24	May/24	D840	9264	H
Cabinet - Mott 48inch wide enclosed	Thakor, Nehalkumar	1 day	Jun/04	Jun/04	D840	9264	M
Washer - Miele Lab Washer	Thakor, Nehalkumar	1 day	Jun/04	Jun/04	D840	9262	ME
Freezer - Upright -20	Mosimann, Steven	1 day	Jun/05	Jun/05	EP1287	9274	NO
Freezer -80	Kothe, Ute	1 day	Jun/07	Jun/07	D724A	9142	H
Fridge Deli	Thakor, Nehalkumar	1 day	Jun/07	Jun/07	D840	9264	H
Nanopure Water Purification System Milli-Q	Mosimann, Steven	1 day	Jun/07	Jun/07	EP1287	9262	ME?
SM TIRF Microscope Inverted Motorized Microscope-Internal Reflectio	Wieden, HJ	1 day	Jun/10	Jun/10	D842	6442	TH UNITED
Anti Vibration Table Single Fiber TIRF System (3 Laser)	Wieden, HJ	1 day	Jun/10	Jun/10	D842	6422	THM UNITED
Crystallization Robot, w/workstn, shield, software, syringe	Mosimann, Steven	1 day	Jun/10	Jun/10	EP1300	6226	THM XPERTECH
Freezer - Upright	Thakor, Nehalkumar	1 day	Jun/10	Jun/10	D840	9264	NO
Cytation 5 Cell Imaging Multi-Mode	Thakor, Nehalkumar	1 day	Jun/11	Jun/11	D840	9266A	TH BIOTECK
Fermentor Bioreactor - Cell growth incubator	Wieden, Hans-Joachim	1 day	Jun/17	Jun/17	D724	9156	M
Biosafety Cabinet	Zovoilis, Athanasios	1 day	Jun/17	Jun/17	C730	9152A	TH BARKLEY
Biosafety Cabinet	Kothe, Ute	1 day	Jun/17	Jun/17	D724	9152B	TH BARKLEY
BDFACS Fusion - 5-Laser 17 Colour with ACUDU	Wieden, Hans-Joachim	1 day	Jun/17	Jun/17	E770	9162	THE BD SCIENCES
Biosafety Cabinet	Keffer-Wilkes	1 day	Jun/17	Jun/17	E770	9162	TH BARKLEY
Dishwasher	Wieden, Hans-Joachim	1 day	Jun/17	Jun/17	E722	9148-6	ME
Oven - Isotope	Wieden, Hans-Joachim	1 day	Jun/17	Jun/17	E722	9148	E
Nanopure Water Purification System- Milli-Q Academic	Wieden, Hans-Joachim	1 day	Jun/17	Jun/17	E722	9148-6	ME?
Freezer -80	Zovoilis, Athanasios	1 day	Jun/17	Jun/17	C730	9142	H
Liquid Scintillation Analyzer	Wieden, Hans-Joachim	1 day	Jun/18	Jun/18	E726	9144B	TH PERKIN
Biosafety Cabinet	Thakor, Nehalkumar	1 day	Jun/19	Jun/19	D840	9266A	TH BARKLEY
Freezer -80	Wieden, Hans-Joachim	1 day	Jun/20	Jun/20	E722	9142	H
Fridge Deli	Wieden, Hans-Joachim	1 day	Jun/20	Jun/20	E722	9146	H
Fridge Deli	Wieden, Hans-Joachim	1 day	Jun/20	Jun/20	E722	9158	H
Fridge Deli	Wieden, Hans-Joachim	1 day	Jun/20	Jun/20	E726	9146	H

Task Name	Position	Duration	Start	Finish	Room	SAB Room	Resource Names
Fridge Deli	Wieden, Hans-Joachim	1 day	Jun/20	Jun/20	E770	9146	H
Freezer -80	Wieden, Hans-Joachim	1 day	Jun/20	Jun/20	E770	9142	H
Freezer - upright -20	Zovoilis, Athanasios	1 day	Jun/21	Jun/21	C730	9142	NO
Freezer -20	Wieden, Hans-Joachim	1 day	Jun/26	Jun/26	E722	9142	NO
Freezer -20	Wieden, Hans-Joachim	1 day	Jun/26	Jun/26	E726	9142	NO
FPLC Akta Pure	Wieden, Hans-Joachim	1 day	Jul/02	Jul/02	E722	9158	TH GE
Fridge Deli	Patel, Trushar	1 day	Jul/02	Jul/02	E738	9158	H GE
Centrifuge Ultra w/ two rotors JA-25.50 & JLA-16.250 & freight	Wieden, Hans-Joachim	1 day	Jul/03	Jul/03	D724	9152	THE BECKMAN
Centrifuge Ultra Optima XPN-100 & freight	Wieden, Hans-Joachim	1 day	Jul/03	Jul/03	E726	9152	THE BECKMAN
Centrifuge, Optima XL-100K Preparative Ultracentrifuge	Wieden, Hans-Joachim	1 day	Jul/03	Jul/03	E726	9152	THE BECKMAN
Centrifuge- ultra Analytical Optima AUC with Absorbance and Rayleigh	Demeler, Borries	1 day	Jul/03	Jul/03	WE1026	9150	THE BECKMAN
Centrifuge- Ultra Analytical Optima Ultracentrifuge, Analytical W/A	Demeler, Borries	1 day	Jul/03	Jul/03	WE1026	9150	THE BECKMAN
Centrifuge- Ultra Analytical Optima AUC Beckman Centrifuge	Demeler, Borries	1 day	Jul/03	Jul/03	WE1026	9150	THE BECKMAN
Centrifuge Ultra High Performance Centrifuge and Accessories	Wieden, Hans-Joachim	1 day	Jul/03	Jul/03	D724	9152	THE BECKMAN
Freezer -20	Kothe, Ute	1 day	Jul/04	Jul/04	D818	9146	NO
Freezer - 20	Kothe, Ute	1 day	Jul/04	Jul/04	D818	9146	NO
Fluorescence spectrometer w/lifetime option	Kothe, Ute	1 day	Jul/04	Jul/04	D842	6426	TH HORIBA
Anti Vibration Table Optical Table for Fluorescent spectrometer	Kothe, Ute	1 day	Jul/04	Jul/04	D842	6426	THM HORIBA
Freezer -20	Patel, Trushar	1 day	June/29* Sat	June/29* Sat	E738	9146	NO
Freezer -20	Wieden, Hans-Joachim	1 day	June/29* Sat	June/29* Sat	E770	9146	NO
Freezer -20	Wieden, Hans-Joachim	1 day	Apr/30	Apr/30	C760	9166	NO
Dishwasher	Wieden, Hans-Joachim	1 day	May/07	May/07	C760	9162	ME
Biosafety Cabinet	Keffer- Wilkes	1 day	May/08	May/08	C760	9166A	TH BARKLEY
FPLC Akta Pure	Wieden, Hans-Joachim	1 day	Jul/02	Jul/02	C760	9166	TH GE
Fridge Deli	Keffer- Wilkes	1 day	Jul/02	Jul/02	C760	9166	H
Centrifuge - Ultra	Keffer- Wilkes	1 day	Jul/03	Jul/03	C760	9162	THE BECKMAN
Deficiencies check							

Task Name	Position	Duration	Start	Finish	Room	SAB Room	Resource Names
PHYSICS & ASTRONOMY							
Office: Physics & Astronomy (Uhall) 18 Offices to L8 SE, L9SE		40 days	Mon 29/04/19	Fri 21/06/19			
Faculty Signoff of Assigned Spaces Layout		1 day	Mon 29/04/19	Mon 29/04/19		L9 Q3	DEPT
Faculty Safety Training Program		1 day	Mon 06/05/19	Mon 06/05/19			DPO/RSS
Boxes Delivered to Users		1 day	Mon 13/05/19	Mon 13/05/19			DPO
Office and Lab layouts confirmed		1 day	Mon 13/05/19	Mon 13/05/19			DPO
IT turns on data ports		1 day	Mon 20/05/19	Mon 20/05/19			IT
Move in University Supplied Furnishings		1 day	Mon 27/05/19	Mon 27/05/19			DPO
Facilities Final Check Off and Cleaning of Assigned Spaces		1 day	Mon 03/06/19	Mon 03/06/19			DPO/ SF
Users Pack Office Contents		20 days	Mon 13/05/19	Fri 07/06/19			AS Dept
User Move		7 days	Mon 10/06/19	Tue 18/06/19			
Brad Gom		1 day	Mon 10/06/19	Mon 10/06/19	E844A	9330	Crew 1
David Naylor		1 day	Mon 10/06/19	Mon 10/06/19	E876	9338	Crew 1
Rebecca Sirola		1 day?	Mon 10/06/19	Mon 10/06/19	E844B	9330	Crew 1
Physics Grad Students		1 day	Mon 10/06/19	Mon 10/06/19	E585	9320	Crew 1
Mark Tipper		1 day	Mon 10/06/19	Mon 10/06/19	E792	9324	Crew 1
Physics Grad Students		1 day	Tue 11/06/19	Tue 11/06/19	E794	9320	Crew 1
Administration Support		1 day	Tue 11/06/19	Tue 11/06/19	E871	9350	Crew 1
Catherine Drenth		1 day	Tue 11/06/19	Tue 11/06/19	E872	9350	Crew 1
Faizal Mir		1 day	Tue 11/06/19	Tue 11/06/19	E874		Crew 1
Dan Furgason		1 day	Wed 12/06/19	Wed 12/06/19	E578	9340	Crew 1
Mark Walton		1 day	Wed 12/06/19	Wed 12/06/19	E878	9334	Crew 1
Physics Grad Students		1 day	Wed 12/06/19	Wed 12/06/19	E879	9320	Crew 1
Steve Pattis		1 day	Wed 12/06/19	Wed 12/06/19	E880	9328	Crew 1
Physics Post Doc		1 day	Thu 13/06/19	Thu 13/06/19	E881	9320	Crew 1
Kenneth Vos		1 day	Thu 13/06/19	Thu 13/06/19	E882	9336	Crew 1
Physics Sessionals		1 day	Thu 13/06/19	Thu 13/06/19	E883	9322	Crew 1
Arundhati Dasgupta		1 day	Thu 13/06/19	Thu 13/06/19	E884	9332	Crew 1
Physics Grad Students		1 day	Fri 14/06/19	Fri 14/06/19	E885	9320	Crew 1
Behnam Seyed Mahmoud		1 day	Fri 14/06/19	Fri 14/06/19	E886	9344	Crew 1
Saurya Das		1 day	Fri 14/06/19	Fri 14/06/19	E888	9342	Crew 1
Physics Grad Students		1 day	Fri 14/06/19	Fri 14/06/19	E889	9320	Crew 1
Locke Spencer		1 day	Mon 17/06/19	Mon 17/06/19	E890	9326	Crew 1
Chad Povey		1 day	Mon 17/06/19	Mon 17/06/19	E892	9346	Crew 1
Deficiencies Check: Installation & Inspection; Bulletin Boards, Tack Boards, Ad Hoc							

Task Name	Position	Duration	Start	Finish	Room	SAB Room	Resource Names
Lab Research Physics		55 days	Mon 29/04/19	Fri 12/07/19			
Faculty Signoff of Assigned Spaces Layout		1 day	Mon 29/04/19	Mon 29/04/19			DEPT
Faculty Safety Training Program		1 day	Mon 06/05/19	Mon 06/05/19			DPO/RSS
Boxes Delivered to Users		1 day	Mon 13/05/19	Mon 13/05/19			DPO
Office and Lab layouts confirmed		1 day	Mon 27/05/19	Mon 27/05/19			DPO
IT turns on data ports		1 day	Mon 03/06/19	Mon 03/06/19			IT
Move in University Supplied Furnishings		1 day	Mon 10/06/19	Mon 10/06/19			DPO
Facilities Final Check Off and Cleaning of Assigned Spaces		1 day	Mon 17/06/19	Mon 17/06/19			DPO/ SF
Disconnect all power supplies and mechanical connections		5 days	Mon 17/06/19	Fri 21/06/19			DPO/ SF
Users Pack Lab Contents		30 days	Mon 13/05/19	Fri 21/06/19			AS Dept
User Move		7 days	Mon 24/06/19	Tue 02/07/19			
Mark Walton		1 day	Mon 24/06/19	Mon 24/06/19	E881	8336	Crew 2, 3, 4
Locke Spencer		1 day	Tue 25/06/19	Tue 25/06/19	C812, C814	9306	Crew 2, 3, 4
Locke Spencer		1 day	Tue 25/06/19	Tue 25/06/19	E736,E740	9312	Crew 2, 3, 4
Behnam Seyed Mahmoud		1 day	Tue 25/06/19	Tue 25/06/19	E591	8340	Crew 2, 3, 4
Steve Patitsas		1 day	Wed 26/06/19	Wed 26/06/19	E728	9310	Crew 2, 3, 4
Kenneth Vos		1 day	Wed 26/06/19	Wed 26/06/19	E732	8360	Crew 2, 3, 4
Steve Patitsas - Workshop		1 day	Wed 26/06/19	Wed 26/06/19	E734,	6408	Crew 2, 3, 4
David Naylor Student Room		1 day	Thu 27/06/19	Thu 27/06/19	E846	9320	Crew 2, 3, 4
David Naylor		1 day	Thu 27/06/19	Thu 27/06/19	C816, C816A	9302	Crew 2, 3, 4
David Naylor - ISIS Lab 1		1 day	Thu 27/06/19	Thu 27/06/19	C822, C824	9306	Crew 2, 3, 4
David Naylor - ISIS Lab		1 day	Thu 27/06/19	Thu 27/06/19	E832	9308	Crew 2, 3, 4
David Naylor - ISIS Lab 4		1 day	Fri 28/06/19	Fri 28/06/19	E834	9308	Crew 2, 3, 4
David Naylor - ISIS Lab 5		1 day	Fri 28/06/19	Fri 28/06/19	E836	9308	Crew 2, 3, 4
David Naylor - ISIS Lab 2		1 day	Fri 28/06/19	Fri 28/06/19	E844	9308	Crew 2, 3, 4
David Naylor - Brad Gom		1 day	Fri 28/06/19	Fri 28/06/19	E844A	9308	Crew 2, 3, 4
Rebecca Sirota		1 day	Fri 28/06/19	Fri 28/06/19	E844B	9302A	Crew 2, 3, 4
David Naylor		1 day	Fri 28/06/19	Fri 28/06/19	E844C	9302	Crew 2, 3, 4
Deficiencies Check: Installation & Inspection:Bulletin Boards, Tack Boards, Ad Hocs							
Lab Teaching Uhall		53 days	Mon 29/04/19	Wed 10/07/19			
Faculty Signoff of Assigned Spaces Layout		1 day	Mon 29/04/19	Mon 29/04/19			DEPT
Faculty Safety Training Program		1 day					DPO/RSS
Boxes Delivered to Users		1 day	Mon 13/05/19	Mon 13/05/19			DPO
Office and Lab layouts confirmed		1 day	Mon 27/05/19	Mon 27/05/19			DPO
IT turns on data ports		1 day	Tue 02/07/19	Mon 05/07/19			IT
Move in University Supplied Furnishings		1 day	Mon24/06/19	Fri 28/06/19			DPO
Lab Clearance		1 day	Fri 05/07/19	Fri 05/07/19			DPO/ SF
Disconnect all power supplies and mechanical connections		5 days	Mon 08/07/19	Fri 12/07/19			DPO/ SF
Users Pack Lab Contents		30 days	Mon 03/06/19	Fri 12/07/19			AS Dept
User Move		5 days	Mon 15/07/19	Fri 19/07/19			
Teaching lab prep/storage		1 day	Mon 15/07/19	Mon 15/07/19	E728	L7Q2, L9Q3	Crew 2, 3, 4
Teaching lab prep/storage		1 day	Mon 15/07/19	Mon 15/07/19	E779	L7Q2, L9Q3	Crew 2, 3, 4
Teaching Lab - dry bench		1 day	Mon 15/07/19	Mon 15/07/19	E781	L7Q2, L9Q3	Crew 2, 3, 4
Teaching Lab - dry bench		1 day	Mon 15/07/19	Mon 15/07/19	E791	L7Q2, L9Q3	Crew 2, 3, 4
Teaching lab - dry bench		1 day	Tue 16/07/19	Tue 16/07/19	PE034	L7Q2, L9Q3	Crew 2, 3, 4
Calibration Lab		1 day	Tue 16/07/19	Tue 16/07/19	PE035, PE035A, PE	L7Q2, L9Q3	Crew 2, 3, 4
Teaching lab - dry bench		1 day	Tue 16/07/19	Tue 16/07/19	PE038	L7Q2, L9Q3	Crew 2, 3, 4
Teaching Lab prep		1 day	Tue 16/07/19	Tue 16/07/19	PE040A	L7Q2, L9Q3	Crew 2, 3, 4
Calibration Lab		1 day	Wed 17/07/19	Wed 17/07/19	PE058	L7Q2, L9Q3	Crew 2, 3, 4
Deficiencies Check: Installation & Inspection:Bulletin Boards, Tack Boards, Ad Hocs							
Anti Vibration Table	Spencer, Lc	1 day	Jun/26	Jun/26	E736	9304B	HM
Anti Vibration Table	Spencer, Lc	1 day	Jun/26	Jun/26	E736	9310	HM
Compressor - Cryo Cooler - Cryogen Free Detector Array	Spencer, Lc	1 day	Jun/27	Jun/27	C814	10	ME
Compressor - CRYOMECH CP1000 Helium Compressor	Naylor, Dav	1 day	Jun/27	Jun/27	C816	10	ME
Compressor - Closed cycle cryo cooler for low temp detector operation	Naylor, Dav	1 day	Jun/27	Jun/27	C822	10	ME
Compressor - Compressworks	Naylor, Dav	1 day	Jun/27	Jun/27	C822	10	ME
Compressor - Cryocooler - Helium Compressor	Naylor, Dav	1 day	Jun/27	Jun/27	C822	10	ME
Compressor - Cryorefrigerator w/Cold head, Comp pkg, installation	Naylor, Dav	1 day	Jun/27	Jun/27	C814	10	ME
Diener Plasma Cleaner, Nano Low pressure system	Naylor, Dav	1 day	Jun/27	Jun/27	C822	9306	E
Anti Vibration Table	Furgason	1 day	Jun/27	Jun/27	PE035B	9304	HM
Benchtop Vapor Degreaser, Ultrasonic	Naylor, Dav	1 day	Jun/28	Jun/28	E832	9306	M
Spectrophotometer, FT-IR Mid/Far IR c/w 1 output port	Naylor, Dav	1 day	Jun/28	Jun/28	E844A	9302	M
CNC Mill & Lathe System CNC	Naylor, Dav	1 day	Jun/28	Jun/28	E844C	9306	M
Anti Vibration Table	Furgason	1 day	Jun/28	Jun/28	PE035B	9304	HM
Cryogenic test facility- custom	Naylor, Dav	1 day	Jul/02	Jul/02	C816	9302	H
Cleanroom enclosure system ISO Class 7 10' X12' X7H	Naylor, Dav	1 day	Jul/02	Jul/02	C824	9306	H
Anti Vibration Table - SmartTable OTS	Spencer, Lc	1 day	Jul/05	Jul/05	C814	9312	HM
Deficiencies Check: Installation & Inspection:Bulletin Boards, Tack Boards, Ad Hocs							

Task Name	Position	Duration	Start	Finish	Room	SAB Room	Resource Names
PSYCHOLOGY							
Office Moves: Psychology (Uhall) 12 Offices to Level 8 SE wing		52 days	Mon 13/05/19	Tue 23/07/19			
Faculty Signoff of Assigned Spaces Layout		1 day	Mon 13/05/19	Mon 13/05/19			DEPT
Faculty Safety Training Program		1 day	Mon 20/05/19	Mon 20/05/19			DPO/RSS
Boxes Delivered to Users		1 day	Fri 03/05/19	Fri 03/05/19			DPO
Office and Lab layouts confirmed		1 day	Mon 27/05/19	Mon 27/05/19			DPO
IT turns on data ports		1 day	Mon 03/06/19	Mon 03/06/19			IT
Move in University Supplied Furnishings		1 day	Mon 03/06/19	Mon 03/06/19			DPO
Facilities Final Check Off and Cleaning of Assigned Spaces		1 day	Mon 10/06/19	Mon 10/06/19			DPO/ SF
Users Pack Office Contents		30 days	Mon 06/05/19	Fri 14/06/19			AS Dept
User Move		6 days	Mon 17/06/19	Mon 24/06/19			
Noelle Gunst-Leca		1 day	Mon 17/06/19	Mon 17/06/19	B834	8374	Crew 1
Peter Henzi		1 day	Mon 17/06/19	Mon 17/06/19	C578	8390	Crew 1
Louise Barrett		1 day	Tue 18/06/19	Tue 18/06/19	C860	8362	Crew 1
Administration Support		1 day	Tue 18/06/19	Tue 18/06/19	C861	8392	Crew 1
Leanne Wehlage-Ellis		1 day	Tue 18/06/19	Tue 18/06/19	C866	8394	Crew 1
Fangfang Li		1 day	Tue 18/06/19	Tue 18/06/19	C876	8382	Crew 1
Jennifer Arthur		1 day	Wed 19/06/19	Wed 19/06/19	C878	8358	Crew 1
Jean-Baptiste Leca		1 day	Wed 19/06/19	Wed 19/06/19	C880	8376	Crew 1
Graduate Students		1 day	Thu 20/06/19	Thu 20/06/19	C883	8346	Crew 1
Jennifer Mather		1 day	Thu 20/06/19	Thu 20/06/19	C888	8386	Crew 1
Margaret Forgie		1 day	Thu 20/06/19	Thu 20/06/19	D850	8354	Crew 1
Paul Vasey		1 day	Fri 21/06/19	Fri 21/06/19	D852	8146	Crew 1
Paul Vasey Graduate Students		1 day	Fri 21/06/19	Fri 21/06/19	D853	8104	Crew 1
David Logue		1 day	Fri 21/06/19	Fri 21/06/19	D858	8380	Crew 1
Javid Sadr		1 day	Fri 21/06/19	Fri 21/06/19	D860	8370	Crew 1
Jennifer Williams		1 day	Mon 24/06/19	Mon 24/06/19	D860	8358	Crew 1
John Vokey		1 day	Mon 24/06/19	Mon 24/06/19	D862	8368	Crew 1
Scott Allen		1 day	Mon 24/06/19	Mon 24/06/19	D864	8364	Crew 1
Deficiencies Check: Installation & Inspection:Bulletin Boards, Tack Boards, Ad Hocs							Unassigned
Lab Spaces: Psychology Uhall		30 days	Mon 10/06/19	Fri 19/07/19			
Faculty Signoff of Assigned Spaces Layout		1 day	Mon 27/05/19	Mon 27/05/19			DEPT
Faculty Safety Training Program		1 day	Mon 03/06/19	Mon 03/06/19			DPO/RSS
Boxes Delivered to Users		1 day	Mon 10/06/19	Mon 10/06/19			DPO
Office and Lab layouts confirmed		1 day	Mon 10/06/19	Mon 10/06/19			DPO
IT turns on data ports		1 day	Tue 02/07/19	Tue 02/07/19			IT
Move in University Supplied Furnishings		1 day	Tue 02/07/19	Tue 02/07/19			DPO
Facilities Final Check Off and Cleaning of Assigned Spaces		1 day	Mon 08/07/19	Mon 08/07/19			DPO/ SF
Disconnect all power supplies and mechanical connections		3 days	Wed 03/07/19	Fri 05/07/19			DPO/ SF
Users Pack Lab Contents		32 days	Mon 27/05/19	Tue 09/07/19			AS Dept
User Move		4 days	Wed 10/07/19	Mon 15/07/19			
Javid Sadr		1 day	Wed 10/07/19	Wed 10/07/19	B830	8324	Crew 2, 3, 4
Javid Sadr		1 day	Wed 10/07/19	Wed 10/07/19	B830C	8316	Crew 2, 3, 4
Javid Sadr		1 day	Wed 10/07/19	Wed 10/07/19	B830D	8314	Crew 2, 3, 4
Jean-Baptiste Leca		1 day	Wed 10/07/19	Wed 10/07/19	B834A	8306	Crew 2, 3, 4
Jean-Baptiste Leca		1 day	Thu 11/07/19	Thu 11/07/19	B834B	8306	Crew 2, 3, 4
David Logue		1 day	Thu 11/07/19	Thu 11/07/19	B836 B836A	8304	Crew 2, 3, 4
Fangfang Li		1 day	Thu 11/07/19	Thu 11/07/19	B838, B838A, B838B	8308	Crew 2, 3, 4
Peter Henzi		1 day	Fri 12/07/19	Fri 12/07/19	C465	8390	Crew 2, 3, 4
Louise Barrett		1 day	Fri 12/07/19	Fri 12/07/19	C480, C480A, C480E, C480C, C480		Crew 2, 3, 4
John Vokey		1 day	Fri 12/07/19	Fri 12/07/19	C810, C810A	8366	Crew 2, 3, 4
John Vokey		1 day	Fri 12/07/19	Fri 12/07/19	C810A	8368	Crew 2, 3, 4
Jennifer Mather		1 day	Mon 15/07/19	Mon 15/07/19	D857	8388	Crew 2, 3, 4
Scott Allen		1 day	Mon 15/07/19	Mon 15/07/19	D859, C480A, C480E	8372	Crew 2, 3, 4
Paul Vasey		1 day	Mon 15/07/19	Mon 15/07/19	PB230D, PB230E, PI 8104		Crew 2, 3, 4
Deficiencies Check: Installation & Inspection:Bulletin Boards, Tack Boards, Ad Hocs							Crew 2, 3, 4

Task Name	Position	Duration	Start	Finish	Room	SAB Room	Resource Names
Glass & Technical							
Area Moves: Technical Services (Uhall) 2 Offices to L6, SW w		25 days	Mon 24/06/19	Fri 26/07/19			
Faculty Signoff of Assigned Spaces Layout		1 day	Mon 24/06/19	Mon 24/06/19			DEPT
Faculty Safety Training Program		1 day	Mon 24/06/19	Mon 24/06/19			DPO/RSS
Boxes Delivered to Users		1 day	Mon 01/07/19	Mon 01/07/19			DPO
Office and Lab layouts confirmed		1 day	Mon 01/07/19	Mon 01/07/19			DPO
IT turns on data ports		1 day	Mon 15/07/19	Mon 15/07/19			IT
Move in University Supplied Furnishings		1 day	Mon 01/07/19	Mon 01/07/19			DPO
Facilities Final Check Off and Cleaning of Assigned Spaces		1 day	Mon 15/07/19	Mon 15/07/19			DPO/ SF
Users Pack Office Contents		10 days	Mon 08/07/19	Fri 19/07/19			DPO/ SF
User Move		3 days	Mon 22/07/19	Wed 24/07/19			
Heinz Fischer - Electronics		1 day	Tue 23/07/19	Tue 23/07/19	WE1060	6302H	Crew 2, 3, 4
Kris Fischer - Glass & Technical		1 day	Wed 24/07/19	Wed 24/07/19	E830	6302G	Crew 2, 3, 4
Geoff Minor - Physics		1 day	Mon 22/07/19	Mon 22/07/19	E838	6302	Crew 2, 3, 4
Deficiencies Check: Installation & Inspection: Bulletin Boards, Tack Boards, Ad Hocs		3 days	Mon 22/07/19	Wed 24/07/19			Crew 2, 3, 4
Bandsaw	Minors	1 day	Jul/22	Jul/22	E838	6302B	E
Milling Machine	Minors	1 day	Jul/25	Jul/25	E838	6302B	HE
Lathe	Minors	1 day	Jul/25	Jul/25	E838	6302B	HE

Task Name	Position	Duration	Start	Finish	Room	SAB Room	Resource Names
NEUROSCIENCE							
Office Moves: Neuroscience (CCBN) 15 Offices to Level 8 NW/N		47 days	Mon 17/06/19	Tue 20/08/19			
Faculty Signoff of Assigned Spaces Layout		1 day	Mon 13/05/19	Mon 13/05/19			DEPT
Faculty Safety Training Program		1 day	Mon 13/05/19	Mon 13/05/19			DPO/RSS
Boxes Delivered to Users		1 day	Mon 20/05/19	Mon 20/05/19			DPO
Office and Lab layouts confirmed		1 day	Mon 10/06/19	Mon 10/06/19			DPO
IT turns on data ports		1 day	Mon 17/06/19	Mon 17/06/19			IT
Move in University Supplied Furnishings		5 days	Mon 10/06/19	Fri 14/06/19			DPO
Facilities Final Check Off and Cleaning of Assigned Spaces		1 day	Mon 17/06/19	Mon 17/06/19			DPO/ SF
Users Pack Office Contents		30 days	Mon 13/05/19	Fri 21/06/19			AS Dept
User Move		10 days	Mon 24/06/19	Fri 05/07/19			
Graduate Students Carrels (hallway cubes)		1 day	Mon 24/06/19	Mon 24/06/19	EP12H4A	8136 and 8124	Crew 1
Majid Mohajerani		1 day	Mon 24/06/19	Mon 24/06/19	EP1146	8230	Crew 1
Visitor		1 day	Mon 24/06/19	Mon 24/06/19	EP1147	8116	Crew 1
Bryan Kolb		1 day	Mon 24/06/19	Mon 24/06/19	EP1148	8140	Crew 1
Andrew Iwaniuk		1 day	Tue 25/06/19	Tue 25/06/19	EP1150	8144	Crew 1
Gerlinde Metz		1 day	Tue 25/06/19	Tue 25/06/19	EP1152	8244	Crew 1
Robbin Gibb		1 day	Tue 25/06/19	Tue 25/06/19	EP1154	8248	Crew 1
Matthew Tata		1 day	Tue 25/06/19	Tue 25/06/19	EP1156	8238	Crew 1
Seminar Room		1 day	Wed 26/06/19	Wed 26/06/19	EP1201	8136	Crew 1
Polaris Admin (Amanda Mauthe-Kaddoura)		1 day	Wed 26/06/19	Wed 26/06/19	EP1202	8168	Crew 1
Renee Dumas, Marg McKeen/Cecilia Badenhorst		1 day	Thu 27/06/19	Thu 27/06/19	EP1204	8158	Crew 1
Mirela Ambeskovic, Ingrid De Miranda Esteves, Zahra Jafari		1 day	Thu 27/06/19	Thu 27/06/19	EP1206	8148	Crew 1
Kitchen, Mail room (Administration Support)		1 day	Thu 27/06/19	Thu 27/06/19	EP1212, 1228	8254, 8138, 8226	Crew 1
Artur Luczak		1 day	Thu 27/06/19	Thu 27/06/19	EP1216	8240	Crew 1
Jamshid Faraji, Javad Kamiri, Xi Jiang		1 day	Fri 28/06/19	Fri 28/06/19	EP1218	8152	Crew 1
Rui Pais, Sean Lacoursiere, One PDF/Graduate Student		1 day	Fri 28/06/19	Fri 28/06/19	EP1220	8156	Crew 1
Robert Sutherland		1 day	Fri 28/06/19	Fri 28/06/19	EP1240	8228	Crew 1
Bruce McNaughton		1 day	Fri 28/06/19	Fri 28/06/19	EP1242	8236	Crew 1
Ian Wishaw		1 day	Tue 02/07/19	Tue 02/07/19	EP1244	8142	Crew 1
Robert McDonald		1 day	Tue 02/07/19	Tue 02/07/19	EP1246	8232	Crew 1
Naomi Cramer		1 day	Tue 02/07/19	Tue 02/07/19	EP1249	8256	Crew 1
Masami Tatsuno		1 day	Wed 03/07/19	Wed 03/07/19	EP1258	8234	Crew 1
Aaron Gruber		1 day	Wed 03/07/19	Wed 03/07/19	EP1268	8242	Crew 1
David Euston		1 day	Wed 03/07/19	Wed 03/07/19	EP1262	8246	Crew 1
Edgar Bermudez, Allona Harker, Serena Jenkins		1 day	Wed 03/07/19	Wed 03/07/19	EP1264	8154	Crew 1
Sergey Chekhov		1 day	Wed 03/07/19	Wed 03/07/19	EP1260	8158	Crew 1
Deficiencies Check: Installation & Inspection: Bulletin Boards, Tack Boards, Ad Hocs							Crew 1

Task Name	Position	Duration	Start	Finish	Room	SAB Room	Resource Names
Lab Research DRY		20 days	Mon 24/06/19	Fri 19/07/19			
Faculty Signoff of Assigned Spaces Layout		1 day	Mon 27/05/19	Mon 27/05/19			DEPT
Faculty Safety Training Program		1 day					DPO/RSS
Boxes Delivered to Users		1 day	Mon 27/05/19	Mon 27/05/19			DPO
Office and Lab layouts confirmed		1 day	Mon 08/07/19	Mon 08/07/19			DPO
IT turns on data ports		1 day	Mon 15/07/19	Mon 19/07/19			IT
Move in University Supplied Furnishings		1 day	Mon 27/05/19	Mon 31/05/19			DPO
Facilities Final Check Off and Cleaning of Assigned Spaces		1 day	Mon 02/07/19	Mon 02/07/19			DPO/ SF
Disconnect all power supplies and mechanical connections		5 days	Mon 2/07/19	Fri 07/07/19			DPO/ SF
Users Pack Lab Contents		20 days	Mon 03/06/19	Fri 5/07/19			AS Dept
User Move		7 days	Mon 08/07/19	Tue 16/07/19			
Robert McDonald (safe)		1 day	Mon 08/07/19	Mon 08/07/19	EP1134, EP1134A	8128	Crew 1,Crew 2
Masami Tatsuno		1 day	Mon 08/07/19	Mon 08/07/19	EP1136	8132	Crew 1,Crew 2
Matthew Tata		1 day	Mon 08/07/19	Mon 08/07/19	EP1151, EP1151A	8172	Crew 1,Crew 2
Arthur Luzack		1 day	Tue 09/07/19	Tue 09/07/19	EP1155, EP1155A	8118	Crew 1,Crew 2
Seminar/Conference		1 day	Tue 09/07/19	Tue 09/07/19	EP1201	8136	Crew 1,Crew 2
Robert Sutherland		1 day	Tue 09/07/19	Tue 09/07/19	EP1205, EP1205A, E	8222	Crew 1,Crew 2
David Euston		1 day	Tue 09/07/19	Tue 09/07/19	EP1207, EP1207A, E	8166	Crew 1,Crew 2
Matthew Tata		1 day	Wed 10/07/19	Wed 10/07/19	EP1208	8108	Crew 1,Crew 2
Matthew Tata		1 day	Wed 10/07/19	Wed 10/07/19	EP1210	8108A	Crew 1,Crew 2
Gerlinde Metz		1 day	Wed 10/07/19	Wed 10/07/19	EP1211, EP1211A, E	8112	Crew 1,Crew 2
Majid Mohajerani		1 day	Wed 10/07/19	Wed 10/07/19	EP1213, EP1213A, E	8134	Crew 1,Crew 2
Ian Whishaw		1 day	Thu 11/07/19	Thu 11/07/19	EP1215, EP1215A, E	8130	Crew 1,Crew 2
Aaron Gruber		1 day	Thu 11/07/19	Thu 11/07/19	EP1219, EP1219A, E	8122	Crew 1,Crew 2
Light Microscopy		1 day	Thu 11/07/19	Thu 11/07/19	EP1233, EP1233A, E	8210, 8212	Crew 1,Crew 2
Neuro Imaging lab		1 day	Thu 11/07/19	Thu 11/07/19	EP1251, EP1251A	8250	Crew 1,Crew 2
Grad Students		1 day	Fri 12/07/19	Fri 12/07/19	EP1255, EP1255A	8162, 8164	Crew 1,Crew 2
Bryan Kolb		1 day	Fri 12/07/19	Fri 12/07/19	EP1261, 1261A, 126	8120	Crew 1,Crew 2
Robbin Gibb		1 day	Fri 12/07/19	Fri 12/07/19	EP1265, EP1265A, E	8114	Crew 1,Crew 2
Electron Microscopy		1 day	Fri 12/07/19	Fri 12/07/19	EP1267, EP1267A, E	6424, 6424A	Crew 1,Crew 2
Andrew Iwaniuk		1 day	Mon 15/07/19	Mon 15/07/19	EP1279, EP1279A	8150	Crew 1,Crew 2
Sergio Pellis (includes office)		1 day	Mon 15/07/19	Mon 15/07/19	EP1283, EP1283A, E	8160, 8252	Crew 1,Crew 2
Bruce McNaughton		1 day	Mon 15/07/19	Mon 15/07/19	EP1290, EP1290A	8220	Crew 1,Crew 2
Deficiencies Check: Installation & Inspection:Bulletin Boards, Tack Boards, Ad Hoc							

Task Name	Position	Duration	Start	Finish	Room	SAB Room	Resource Names
Lab Research WET		25 days	Mon 24/06/19	Fri 26/07/19			
Faculty Signoff of Assigned Spaces Layout		1 day	Mon 27/05/19	Mon 27/05/19			DEPT
Faculty Safety Training Program		6 days					DPO/RSS
Boxes Delivered to Users		1 day	Mon 27/05/19	Mon 27/05/19			DPO
Office and Lab layouts confirmed		1 day	Mon 08/07/19	Mon 08/07/19			DPO
IT turns on data ports		1 day	Mon 15/07/19	Mon 19/07/19			IT
Move in University Supplied Furnishings		1 day	Mon 27/05/19	Mon 31/05/19			DPO
Facilities Final Check Off and Cleaning of Assigned Spaces		1 day	Mon 02/07/19	Mon 05/07/19			DPO/ SF
Users Pack Lab Contents		20 days	Mon 15/07/19	Fri 19/07/19			DPO/ SF
User Move		5 days	Mon 22/07/19	Fri 26/07/19			
Polaris Lab - Image Processing		1 day	Mon 22/07/19	Mon 22/07/19	EP1101		Crew 3, 4
Polaris Lab - McNaughton		1 day	Mon 22/07/19	Mon 22/07/19	EP1103		Crew 3, 4
Polaris Lab - McNaughton (PDF, grad std. technician)		1 day	Mon 22/07/19	Mon 22/07/19	EP1104	8106	Crew 3, 4
Polaris Lab - McNaughton (Karim Ali, Lilia Mesina)		1 day	Mon 22/07/19	Mon 22/07/19	EP1104A	8168	Crew 3, 4
Polaris Lab - In Situ		1 day	Tue 23/07/19	Tue 23/07/19	EP1105		Crew 3, 4
Polaris Lab - McNaughton		1 day	Tue 23/07/19	Tue 23/07/19	EP1105A		Crew 3, 4
Histology		1 day	Tue 23/07/19	Tue 23/07/19	EP1106		Crew 3, 4
Histology Chemical Stores/Hazardous Materials Service		1 day	Tue 23/07/19	Tue 23/07/19	EP1106A		Crew 3, 4
Western Blot		1 day	Wed 24/07/19	Wed 24/07/19	EP1107		Crew 3, 4
EM Prep Lab		1 day	Wed 24/07/19	Wed 24/07/19	EP1108		Crew 3, 4
EM Prep Lab		1 day	Wed 24/07/19	Wed 24/07/19	EP1108A		Crew 3, 4
Fridge/Freezers		1 day	Wed 24/07/19	Wed 24/07/19	EP1109		Crew 3, 4
Biosafety Cabinet		1 day	Thu 25/07/19	Thu 25/07/19	EP1127	8206	Crew 3, 4
Tissue Prep lab		1 day	Thu 25/07/19	Thu 25/07/19	EP1129		Crew 3, 4
Majid Mohajerani		1 day	Thu 25/07/19	Thu 25/07/19	EP1290A		Crew 3, 4
Fabrication Lab		1 day	Fri 26/07/19	Fri 26/07/19	EP1271	6410	Crew 3, 4
Fabrication Lab		1 day	Fri 26/07/19	Fri 26/07/19	EP1275	6412	Crew 3, 4
Deficiencies Check: Installation & Inspection: Bulletin Boards, Tack Boards, Ad Hoc							
Anti Vibration Table small	#N/A	1 day	Jun/24	Jun/24	EP1101	8212E	THM OLYMPUS
Anti-vibration Table under 94661	Needham, Maurice	1 day	Jun/24	Jun/24	EP1267	6444	THM OLYMPUS
Olympus FV1200 Filter confocal - ix83	Needham, Maurice	1 day	Jun/24	Jun/24	EP1267	6444	T OLYMPUS
Freezer -80	Iwaniuk, Andrew	1 day	Jun/28	Jun/28	EP1109	8212B	H
Freezer -80	#N/A	1 day	Jun/28	Jun/28	EP1109	8212B	H
Tissue Scanner - 2 Photon Tomography System	Needham, Maurice	1 day	Jun/28	Jun/28	EP1267	6436	THM TISSUECYTE
Freezer -80	Iwaniuk, Andrew	1 day	Jun/28	Jun/28	EP1129	8212B	H
Anti Vibration Table x 2 small	#N/A	1 day	Jul/08	Jul/08	EP1101	6440	M
Anti Vibration Table small	#N/A	1 day	Jul/08	Jul/08	EP1103	8212	M
Dishwasher	#N/A	1 day	Jul/09	Jul/09	EP1105	8214	ME
Nanopure - Barnstead	#N/A	1 day	Jul/09	Jul/09	EP1105	8214	ME?
Dishwasher	#N/A	1 day	Jul/09	Jul/09	EP1106	8212	ME
Varistain Gemini ES Auto Slide Stainer w/heat&Monito	Kolb, Bryan	1 day	Jul/09	Jul/09	EP1106	8212	M
Nanopure Diamond LS Barnstead	Sutherland, Robert	1 day	Jul/09	Jul/09	EP1107	8202	ME?
Ice Machine -	#N/A	1 day	Jul/09	Jul/09	EP1107	8204	M
Anti-vibration Table under 94880	Needham, Maurice	1 day	Jul/10	Jul/10	EP1267	6436	HM
Freezer - 20	#N/A	1 day	Jul/11	Jul/11	EP1105a	8214	NO
Freezer - 20	#N/A	1 day	Jul/11	Jul/11	EP1106	8202	NO
Freezer -20	Iwaniuk, Andrew	1 day	Jul/11	Jul/11	EP1279	8212B	NO
Freezer -80	McNaughton, Bruce	1 day	Jul/11	Jul/11	EP1105	8212B	H
Freezer -80	Kolb, Bryan	1 day	Jul/11	Jul/11	EP1106	8212B	H
Freezer -80	Metz, Gerlinde	1 day	Jul/11	Jul/11	EP1129	8212B	H
Fridge - Dell 3 Door	#N/A	1 day	Jul/12	Jul/12	EP1106	8212	H
Freezer - 20	Metz	1 day	Jul/16	Jul/16	EP1211	8212B	NO
Freezer -20	#N/A	1 day	Jul/19	Jul/19	EP1109	8204	NO
Biosafety Cabinet	#N/A	1 day	Day 2	Day 2	EP1127	8206	TH BARKLEY

Task Name	Position	Duration	Start	Finish	Room	SAB Room	Resource Names
ANIMAL CARE SERVICES							
Office: Vivarium (CCBN) 3 offices to NE of L6		2 days	Mon 29/07/19	Tue 30/07/19			
First Clean		1 day	Mon 03/06/19	Mon 14/06/19			DPO
Decon Start Clean		1 day	Mon 17/06/19	Mon 28/06/19			DPO
Faculty Signoff of Assigned Spaces Layout		1 day	Tue 03/06/19	Tue 03/06/19			DEPT
Faculty Safety Training Program		1 day					DPO/RSS
Boxes Delivered to Users		1 day	Mon 24/06/19	Mon 24/06/19			DPO
Office and Lab layouts confirmed		1 day	Mon 24/06/19	Mon 24/06/19			DPO
IT turns on data ports		1 day	Mon 24/06/19	Mon 22/07/19			IT
Move in University Supplied Furnishings		1 day	Mon 24/06/19	Mon 22/07/19			DPO
Facilities Final Check Off and Cleaning of Assigned Spaces		1 day	Mon 28/06/19	Mon 28/06/19			DPO/ SF
Users Pack Office Contents		5 days	Thu 03/06/19	Wed 31/07/19			AS Dept
User Move		1 day	Thu 01/08/19	Thu 01/08/19			
Animal Care technicians		1 day	Thu 01/08/19	Thu 01/08/19	EP1008	6113	Crew 1
Isabelle Gauthier		1 day	Thu 01/08/19	Thu 01/08/19	EP1149	6102	Crew 1
Karen Dow Kazal/Charlotte Holmes		1 day	Thu 01/08/19	Thu 01/08/19	EP1292	6111	Crew 1
Vivarium Wet Labs/ Housing		22 days	Thu 01/08/19	Fri 30/08/19			
Biosafety Cabinet	Gauthier	1 day	Day 2	Day 2	EP1005		TH BARKLEY
Animal Entry		1 day	Tue 31/12/19	Tue 31/12/19		6134D BSC	Crew 2,3,4
		1 day	Tue 31/12/19	Tue 31/12/19		6138D BSC	Crew 2,3,4
Clean Food & Bedding		1 day	Tue 31/12/19	Tue 31/12/19			Crew 2,3,4
Janitor Room (chemical storage)		1 day	Tue 31/12/19	Tue 31/12/19		6121 BSC	Crew 2,3,4
Janitor Room (washing machine)		1 day	Tue 31/12/19	Tue 31/12/19	EP10J1	SA6J101	Crew 2,3,4
		1 day	Tue 31/12/19	Tue 31/12/19	EP11J1	6141	Crew 2,3,4
Table-top autoclave		1 day	Fri 09/08/19	Fri 09/08/19	EP1031	6169	Crew 2,3,4
ACS training room		1 day	Fri 09/08/19	Fri 09/08/19	EP1033	6108	Crew 2,3,4
Loading dock (oxygen canisters)		1 day	Fri 09/08/19	Fri 09/08/19	EP1036	SA6H002	Crew 2,3,4
Mouse testing room: Electrophysiology & Imaging		1 day	Fri 09/08/19	Fri 09/08/19	EP1110	6181	Crew 2,3,4
Mouse surgical set-up		1 day	Fri 09/08/19	Fri 09/08/19	EP1110	6172A	Crew 2,3,4
CL2 anteroom		1 day	Fri 09/08/19	Fri 09/08/19	EP1111 BSC D.	6168 BSC	Crew 2,3,4
CL2 surgical suite		1 day	Fri 09/08/19	Fri 09/08/19	EP1111A	6168A	Crew 2,3,4
Rat recovery room		1 day	Fri 09/08/19	Fri 09/08/19	EP1112	6166	Crew 2,3,4
Surgery Preparation room		1 day	Fri 09/08/19	Fri 09/08/19	EP1112	6169	Crew 2,3,4
Mouse surgical set-up		1 day	Fri 09/08/19	Fri 09/08/19	EP1112A	6172A	Crew 2,3,4
Mouse surgical recovery		1 day	Fri 09/08/19	Fri 09/08/19	EP1113	6172	Crew 2,3,4
Acute electrophysiology recording		1 day	Fri 09/08/19	Fri 09/08/19	EP1113A	6171	Crew 2,3,4
Rat surgical suite		1 day	Fri 09/08/19	Fri 09/08/19	EP1114	6164A	Crew 2,3,4
Rat surgical suite anteroom		1 day	Fri 09/08/19	Fri 09/08/19	EP1115	6164A	Crew 2,3,4
Rat surgical suite		1 day	Fri 09/08/19	Fri 09/08/19	EP1115A	6164A	Crew 2,3,4
Mice surgical set-up		1 day	Fri 09/08/19	Fri 09/08/19	EP1167	6167	Crew 2,3,4
Electrophysiology control room		1 day	Fri 16/08/19	Fri 16/08/19	EP1019	SA6H134	Crew 2,3,4
Rat electrophysiology Testing		1 day	Fri 16/08/19	Fri 16/08/19	EP1021	6161/6162	Crew 2,3,4
Treadmill training set-up		1 day	Fri 16/08/19	Fri 16/08/19	EP1112A	6176	Crew 2,3,4
Imaging room (2 set-up table)		1 day	Fri 16/08/19	Fri 16/08/19	EP1112A	6183	Crew 2,3,4
Two-photon Imaging		1 day	Fri 16/08/19	Fri 16/08/19	EP1112B	6182	Crew 2,3,4
Brain slice set-up		1 day	Fri 16/08/19	Fri 16/08/19	EP1122	6154	Crew 2,3,4
Rat testing room: Optogenetic (with laser)		1 day	Fri 16/08/19	Fri 16/08/19	EP1124	6156	Crew 2,3,4
Testing room (Dr. Gruber equipment)		1 day	Fri 16/08/19	Fri 16/08/19	EP1128	6157	Crew 2,3,4
Experimental equipment (Dr. Gruber)		1 day	Fri 16/08/19	Fri 16/08/19	EP1130	6157	Crew 2,3,4
Autoclave		1 day	Fri 16/08/19	Fri 16/08/19	EP1132	N/A	Crew 2,3,4
Rat Testing Room: Electrophysiology recording (Dr. Tatsuno study)		1 day	Fri 16/08/19	Fri 16/08/19	EP1159	6163B	Crew 2,3,4
Rat Testing Room: Electrophysiology recording (Dr. Euston study)		1 day	Fri 16/08/19	Fri 16/08/19	EP1160	6163A	Crew 2,3,4
Control room for electrophysiology recording data		1 day	Fri 16/08/19	Fri 16/08/19	EP1161	6163	Crew 2,3,4
Rat testing room: Matching Penny Task		1 day	Fri 16/08/19	Fri 16/08/19	EP1163	6149	Crew 2,3,4
Rat testing room: electrophysiology recording		1 day	Fri 16/08/19	Fri 16/08/19	EP1165	6158	Crew 2,3,4
Control room for electrophysiology recording data		1 day	Fri 16/08/19	Fri 16/08/19	EP1166	6163	Crew 2,3,4
Mouse testing room: Electrophysiology & Imaging		1 day	Fri 16/08/19	Fri 16/08/19	EP1167	6177	Crew 2,3,4
Rat testing room: electrophysiology with track apparatus		1 day	Fri 16/08/19	Fri 16/08/19	EP1168	6159	Crew 2,3,4
MRI		1 day	Fri 16/08/19	Fri 16/08/19	EP1172	N/A	Crew 2,3,4

Task Name	Position	Duration	Start	Finish	Room	SAB Room	Resource Names
Mouse testing room: enriched maze		1 day	Fri 23/08/19	Fri 23/08/19	EP1002	6153	Crew 2,3,4
Rat testing room: operant chamber (with/without shock)(Tecniplast running wheel storage)		1 day	Fri 23/08/19	Fri 23/08/19	EP1004	6136B	Crew 2,3,4
Rodent Quarantine		1 day	Fri 23/08/19	Fri 23/08/19	EP1005 BSC	6134C BSC	Crew 2,3,4
Rat testing room: Sutherland multi-use equipment		1 day	Fri 23/08/19	Fri 23/08/19	EP1006	6144B	Crew 2,3,4
Mouse testing room: Auditory testing		1 day	Fri 23/08/19	Fri 23/08/19	EP1012	6137A	Crew 2,3,4
Radiation room		1 day	Fri 23/08/19	Fri 23/08/19	EP1012	6142	Crew 2,3,4
Mouse testing room: rotarod and ladder rung		1 day	Fri 23/08/19	Fri 23/08/19	EP1013	6139G	Crew 2,3,4
Mouse testing room: mouse reaching and sting pulling task		1 day	Fri 23/08/19	Fri 23/08/19	EP1013	6139F	Crew 2,3,4
Rat testing room: Contextual Fear conditioning (McDonald multi-use equipment storage)		1 day	Fri 23/08/19	Fri 23/08/19	EP1014	6136D	Crew 2,3,4
Mouse testing room: Cylinder rearing task		1 day	Fri 23/08/19	Fri 23/08/19	EP1015	6139B	Crew 2,3,4
Mouse Operant Chambers		1 day	Fri 23/08/19	Fri 23/08/19	EP1015	6137D	Crew 2,3,4
Rat testing room: operant chamber (Metz study)		1 day	Fri 23/08/19	Fri 23/08/19	EP1016	6136C	Crew 2,3,4
Rat testing room: Radial arm maze (context 1)		1 day	Fri 23/08/19	Fri 23/08/19	EP1017	6144C	Crew 2,3,4
Rat testing room: multi-testing room (Metz study)		1 day	Fri 23/08/19	Fri 23/08/19	EP1018	6146B	Crew 2,3,4
Mouse electrophysiology room		1 day	Fri 23/08/19	Fri 23/08/19	EP1019	6139A	Crew 2,3,4
Rat testing room: restraining tube and force swim		1 day	Fri 23/08/19	Fri 23/08/19	EP1022	6136E	Crew 2,3,4
Mouse testing room: restraining tube and force swim		1 day	Fri 23/08/19	Fri 23/08/19	EP1022	6137C	Crew 2,3,4
Rat testing room: operant chambers (Euston study))		1 day	Fri 23/08/19	Fri 23/08/19	EP1024	6148	Crew 2,3,4
Rat testing room: contextual fear conditioning (safe context)		1 day	Fri 23/08/19	Fri 23/08/19	EP1025	6146D	Crew 2,3,4
Mouse testing room: Dry land spatial memory task (context 1)		1 day	Fri 23/08/19	Fri 23/08/19	EP1026A	6139E	Crew 2,3,4
Mouse testing room: Dry land spatial memory task (context 2)		1 day	Fri 23/08/19	Fri 23/08/19	EP1026B	6139C	Crew 2,3,4
Rat testing room: Morris water task		1 day	Fri 23/08/19	Fri 23/08/19	EP1027	6174	Crew 2,3,4
Rat testing room: Radial arm maze (context 2)		1 day	Fri 23/08/19	Fri 23/08/19	EP1030	6146A	Crew 2,3,4
Rat testing room: Operant chambers (McDonald study)		1 day	Fri 23/08/19	Fri 23/08/19	EP1030	6146C	Crew 2,3,4
Rat testing room: Morris water task		1 day	Fri 23/08/19	Fri 23/08/19	EP1051	6151	Crew 2,3,4
Mouse testing room: Morris water task		1 day	Fri 23/08/19	Fri 23/08/19	EP1053	6152	Crew 2,3,4
Mouse testing room: contextual fear conditioning		1 day	Fri 23/08/19	Fri 23/08/19	EP1053	6137B	Crew 2,3,4
Rat testing room: activity boxes		1 day	Fri 23/08/19	Fri 23/08/19	EP1055	6146E	Crew 2,3,4
Rat testing room: tray reaching		1 day	Fri 23/08/19	Fri 23/08/19	EP1057	6144F	Crew 2,3,4
Rat testing room: ultrasonic sound recording/play behaviour		1 day	Fri 23/08/19	Fri 23/08/19	EP1059	6144D	Crew 2,3,4
Rat testing room: pre-weaning behavioural testing		1 day	Fri 23/08/19	Fri 23/08/19	EP1061	6142	Crew 2,3,4
Rat testing room: elevated + maze		1 day	Fri 23/08/19	Fri 23/08/19	EP1063	6144E	Crew 2,3,4
Rat testing room: elevated platform		1 day	Fri 23/08/19	Fri 23/08/19	EP1065	6136A	Crew 2,3,4
Perfusion/tissue collection room		1 day	Fri 23/08/19	Fri 23/08/19	EP1121	6138F/6138H	Crew 2,3,4
Non-SPF species (Iwanuk study)		1 day	Fri 23/08/19	Fri 23/08/19	EP1034	6134E/6134G	Crew 2,3,4
Laundry room		1 day	Fri 30/08/19	Fri 30/08/19	EP1031	6127	Crew 2,3,4
Rat housing room (Metz study (stress))		1 day	Fri 30/08/19	Fri 30/08/19	EP1032	6126	Crew 2,3,4
Rodent caging supplies		1 day	Fri 30/08/19	Fri 30/08/19	EP1033	6118A	Crew 2,3,4
Food & bedding storage		1 day	Fri 30/08/19	Fri 30/08/19	EP1035	6132B	Crew 2,3,4
Loading dock (Sharp disposal bins)		1 day	Fri 30/08/19	Fri 30/08/19	EP1036	6138	Crew 2,3,4
Loading dock (Clout barrels)		1 day	Fri 30/08/19	Fri 30/08/19	EP1036	6131B	Crew 2,3,4
Loading Dock (deep freeze)		1 day	Fri 30/08/19	Fri 30/08/19	EP1036	6138E	Crew 2,3,4
Husbandry supplies storage		1 day	Fri 30/08/19	Fri 30/08/19	EP1037	6132	Crew 2,3,4
Shell Space (long term storage)		1 day	Fri 30/08/19	Fri 30/08/19	EP1038	SA6M101	Crew 2,3,4
Rat Housing room (breeding)		1 day	Fri 30/08/19	Fri 30/08/19	EP1044	6118	Crew 2,3,4
Cage Processing Area (clean)		1 day	Fri 30/08/19	Fri 30/08/19	EP1045	6132A	Crew 2,3,4
Rat Housing room (experimental)		1 day	Fri 30/08/19	Fri 30/08/19	EP1048	6116	Crew 2,3,4
Rat housing room		1 day	Fri 30/08/19	Fri 30/08/19	EP1048	6134A	Crew 2,3,4
Cage Processing Area (dirty)		1 day	Fri 30/08/19	Fri 30/08/19	EP1049	6131	Crew 2,3,4
Mouse Housing room (reverse cycle)		1 day	Fri 30/08/19	Fri 30/08/19	EP1065	6133A	Crew 2,3,4
Mouse housing room		1 day	Fri 30/08/19	Fri 30/08/19	EP1067	6119	Crew 2,3,4
Mouse housing room		1 day	Fri 30/08/19	Fri 30/08/19	EP1069	6119	Crew 2,3,4
Rat housing room (METZ STUDY)		1 day	Fri 30/08/19	Fri 30/08/19	EP1118	6124	Crew 2,3,4
Mouse Housing		1 day	Fri 30/08/19	Fri 30/08/19	EP1003	6117	Crew 2,3,4
Mouse Housing		1 day	Fri 30/08/19	Fri 30/08/19	EP1001	6122	Crew 2,3,4
Rat reverse cycle housing room		1 day	Fri 30/08/19	Fri 30/08/19	EP1020	6143A	Crew 2,3,4
Deficiencies Check: Installation & Inspection: Bulletin Boards, Tack Boards, Ad Hocs							