

Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
<b>NMR</b>	<b>THESE AREAS HAVE BEEN MOVED AND ARE CURRENTLY IN THE NEW BUILDING</b>					
<b>Offices NMR</b>	<b>106 days</b>	<b>Mon 25/02/19</b>	<b>Fri 19/07/19</b>			
Faculty Signoff of Assigned Spaces Layout	1 day	Wed 06/03/19	Wed 06/03/19		L6	DEPT
Faculty Safety Training Program	1 day	Thu 07/03/19	Thu 07/03/19			DPO/RSS
Boxes Delivered to Users	1 day	Fri 08/03/19	Fri 08/03/19			DPO
Office and Lab layouts confirmed	1 day	Mon 01/04/19	Mon 01/04/19			DPO
IT turns on data ports	1 day	Mon 08/04/19	Mon 08/04/19			IT
Facilities Final Check Off and Cleaning of Assigned Spaces	1 day	Mon 08/04/19	Mon 08/04/19			DPO
Move in University Supplied Furnishings	1 day	Mon 15/04/19	Mon 15/04/19			DPO/ SF
Users Pack Office Contents	31 days	Mon 11/03/19	Fri 19/04/19			AS Dept
<b>User Move</b>	<b>3 days</b>	<b>Mon 22/04/19</b>	<b>Wed 24/04/19</b>			
Mike Opyr	1 day	Tue 23/04/19	Tue 23/04/19	EP1270	6210	Facilities
Closet	1 day	Wed 24/04/19	Wed 24/04/19	EP1270A		Facilities
Tony Montina	1 day	Mon 22/04/19	Mon 22/04/19	EP1274	6214	Facilities
Graduate Students	1 day	Wed 24/04/19	Wed 24/04/19	EP1301	6208, 6212	Facilities
<b>Lab NMR Centre</b>	<b>5 days</b>	<b>Mon 22/04/19</b>	<b>Fri 26/04/19</b>			
Control Room	1 day	Mon 22/04/19	Mon 22/04/19		6220	Crew 1
Control Room	1 day	Mon 22/04/19	Mon 22/04/19		6224	Crew 1
Control Room	1 day	Mon 22/04/19	Mon 22/04/19		6226	Crew 1
Wet lab Research	1 day	Tue 23/04/19	Tue 23/04/19			Crew 1
MRI workroom	1 day	Mon 22/04/19	Mon 22/04/19		6212	Crew 1
Wet Lab Research	1 day	Tue 23/04/19	Tue 23/04/19	EP13H1	6222	Crew 1
Wet Lab Research	1 day	Tue 23/04/19	Tue 23/04/19	EP1270	6234	Crew 1
Control Room	1 day	Tue 23/04/19	Tue 23/04/19	EP1301	6218	Crew 1
Wet Lab Research	1 day	Wed 24/04/19	Wed 24/04/19	EP1301A	6228	Crew 1
Deficiencies Check: Installation & Inspection: Bulletin Boards, Tack Boards, Ad Hoccs						Crew 1

Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
<b>CCBN Specific Equipment Relocation</b>	<b>61 days</b>	<b>Mon 22/04/19</b>	<b>Mon 15/07/19</b>			
Nitrogen Tank installation	1 day?	Mon 15/07/19	Mon 15/07/19			
-80 Freezer	2 days	Tue 16/04/19	Wed 17/04/19		6216	H
<b>NMR700</b>	<b>54 days</b>	<b>Tue 02/04/19</b>	<b>Fri 14/06/19</b>			<b>Bruker</b>
BRUKER onsite starting decommissioning	4 days	Tue 02/04/19	Fri 05/04/19			Bruker
BRUKER decomission/demagnetize NMR's prior to move	4 days	Tue 02/04/19	Fri 05/04/19			Bruker
Disconnect all power supplies and connections	4 days	Tue 02/04/19	Fri 05/04/19			Bruker
Connect all power supplies and connections	7 days	Mon 22/04/19	Tue 30/04/19			Bruker
BRUKER chargeup NMR's post move	15 days	Mon 29/04/19	Fri 17/05/19			Bruker
Physical Move	1 day	Wed 17/04/19	Wed 17/04/19	EP1301A	SA6216	Bruker
<b>NMR500</b>	<b>54 days</b>	<b>Thu 04/04/19</b>	<b>Tue 18/06/19</b>			<b>Bruker</b>
BRUKER onsite starting decommissioning	4 days	Tue 02/04/19	Fri 05/04/19			Bruker
BRUKER decomission/demagnetize NMR's prior to move	4 days	Tue 02/04/19	Fri 05/04/19			Bruker
Disconnect all power supplies and connections	4 days	Tue 02/04/19	Fri 05/04/19			Bruker
Connect all power supplies and connections	7 days	Mon 22/04/19	Tue 30/04/19			Bruker
BRUKER chargeup NMR's post move	15 days	Mon 29/04/19	Fri 17/05/19			Bruker
Physical Move	1 day	Wed 17/04/19	Wed 17/04/19	EP1301A	SA6216	Bruker
<b>NMR300</b>	<b>56.13 days</b>	<b>Mon 29/04/19</b>	<b>Mon 15/07/19</b>			<b>Bruker</b>
BRUKER onsite starting decommissioning	2 days	Wed 01/05/19	Thu 02/05/19			Bruker
BRUKER decomission/demagnetize NMR's prior to move	2 days	Fri 03/05/19	Mon 06/05/19			Bruker
Disconnect all power supplies and connections	2 days	Mon 06/05/19	Tue 07/05/19			Bruker
Connect all power supplies and connections	2 days	Tue 07/05/19	Wed 08/05/19			Bruker
BRUKER chargeup NMR's post move	2 days	Fri 10/05/19	Mon 13/05/19			Bruker
Physical Move	1 day	Tue 21/05/19	Tue 21/05/19	EP1301A	SA6216	Bruker
<b>Additional equipment</b>	<b>25.13 days</b>	<b>Sun 17/03/19</b>	<b>Fri 19/04/19</b>			<b>Bruker</b>
BRUKER EPR - CCBN	5 days	Mon 15/04/19	Fri 19/04/19			Bruker
Mass Spectrometer	1 day	Wed 17/04/19	Wed 17/04/19			

Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
<b>CHEMISTRY</b>	<b>THESE AREAS HAVE BEEN MOVED AND ARE CURRENTLY IN THE NEW BUILDING</b>					
<b>Offices Chemistry</b>	<b>40 days</b>	<b>Tue 12/03/19</b>	<b>Fri 03/05/19</b>			
<b>User Move</b>	<b>5 days</b>	<b>Mon 29/04/19</b>	<b>Fri 03/05/19</b>			
Rene Boere/Peter Dibble Student room	1 day	Mon 29/04/19	Mon 29/04/19	E586	TBD	Crew 1, 2, 3, 4
Sessionals	1 day	Mon 29/04/19	Mon 29/04/19	E588	9434, 9432	Crew 1, 2, 3, 4
Kris Fischer	1 day	Mon 29/04/19	Mon 29/04/19	E830	8428	Crew 1, 2, 3, 4
Wayne Lippa	1 day	Mon 29/04/19	Mon 29/04/19	E784	8454	Crew 1, 2, 3, 4
Michael Gerken	1 day	Mon 29/04/19	Mon 29/04/19	E860	8436	Crew 1, 2, 3, 4
Susan Findlay	1 day	Mon 29/04/19	Mon 29/04/19	E786	8458	Crew 1, 2, 3, 4
Greg Patenaude	1 day	Tue 30/04/19	Tue 30/04/19	E782	8456	Crew 1, 2, 3, 4
Ying Zheng	1 day	Tue 30/04/19	Tue 30/04/19	E788	8430	Crew 1, 2, 3, 4
John Eng	1 day	Tue 30/04/19	Tue 30/04/19	E790	8452	Crew 1, 2, 3, 4
Peter Dibble	1 day	Tue 30/04/19	Tue 30/04/19	E864	8460	Crew 1, 2, 3, 4
Susan Hill	1 day	Wed 01/05/19	Wed 01/05/19	E866	8464	Crew 1, 2, 3, 4
Paul Hazendonk	1 day	Wed 01/05/19	Wed 01/05/19	E852	8440	Crew 1, 2, 3, 4
Rene Boere	1 day	Thu 02/05/19	Thu 02/05/19	E862	8444	Crew 1, 2, 3, 4
Paul Hayes Student Room	1 day	Fri 03/05/19	Fri 03/05/19	E863	TBD	Crew 1, 2, 3, 4
Administration Support Office Storage	1 day	Fri 03/05/19	Fri 03/05/19	E867	8462	Crew 1, 2, 3, 4
Paul Hayes	1 day	Fri 03/05/19	Fri 03/05/19	E870	8448	Crew 1, 2, 3, 4
Angeliki Pantazi	1 day	Mon 06/05/19	Mon 06/05/19	E780	9114	Crew 1, 2, 3, 4
Paul Hayes Student Room (8 seats)	1 day	Wed 10/06/19	Wed 10/06/19	E861, E863	8450	
Paul Hazendonk Student Room (6 seats)	1 day	Wed 10/06/19	Wed 10/06/19	E851	8446	
Graduate Students (8 seats)	1 day	Wed 10/06/19	Wed 10/06/19		8442	
Graduate Students (6 seats)	1 day	Wed 10/06/19	Wed 10/06/19		8438	
Graduate Students (4 seats)	1 day	Wed 10/06/19	Wed 10/06/19		8424	
Deficiencies Check: Installation & Inspection: Bulletin Boards, Tack Boards, Ad Hocs						Crew 1

Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
<b>Lab Teaching Chemistry UHall</b>	<b>35 days</b>	<b>Mon 01/04/19</b>	<b>Fri 17/05/19</b>			
<b>User Move</b>	<b>3 days</b>	<b>Mon 13/05/19</b>	<b>Wed 15/05/19</b>			
Teaching Wet Bench	1 day	Mon 13/05/19	Mon 13/05/19	D740		Crew 1, 2, 3, 4
Teaching Wet Bench	1 day	Mon 13/05/19	Mon 13/05/19	D742		Crew 1, 2, 3, 4
Teaching Balance room	1 day	Mon 13/05/19	Mon 13/05/19	D745		Crew 1, 2, 3, 4
Teaching Instruments	1 day	Tue 14/05/19	Tue 14/05/19	D771		Crew 1, 2, 3, 4
Teaching Wet Bench	1 day	Tue 14/05/19	Tue 14/05/19	D776		Crew 1, 2, 3, 4
Teaching Wet Bench	1 day	Tue 14/05/19	Tue 14/05/19	E716		Crew 1, 2, 3, 4
Teaching Prep Room	1 day	Wed 15/05/19	Wed 15/05/19	E715		Crew 1, 2, 3, 4
Teaching Wet Bench	1 day	Wed 15/05/19	Wed 15/05/19	E750		Crew 1, 2, 3, 4
Teaching Wet Bench	1 day	Wed 15/05/19	Wed 15/05/19	E760		Crew 1, 2, 3, 4
Deficiencies Check: Installation & Inspection:Bulletin Boards, Tack Boards, Ad Hocs						Crew 1, 2, 3, 4
<b>Lab Research Chemistry UHall</b>	<b>40 days</b>	<b>Mon 01/04/19</b>	<b>Fri 24/05/19</b>			
<b>User Move</b>	<b>4 days</b>	<b>Tue 21/05/19</b>	<b>Fri 24/05/19</b>			
Michael Gerken	1 day	Wed 22/05/19	Wed 22/05/19	D826/46	8420	Crew 2, 3, 4
Paul Hazendonk	1 day	Wed 22/05/19	Wed 22/05/19	D838	8408	Crew 2, 3, 4
SEM Room	1 day	Wed 22/05/19	Wed 22/05/19	D838	6428	Crew 2, 3, 4
Boere/Dibble	1 day	Thu 23/05/19	Thu 23/05/19	D848, 848A, 848B, E810	8408	Crew 2, 3, 4
Bunker move DBS D8 truck cube van plaques 16' - Bridget 8:30 L4	1 day	Fri 24/05/19	Fri 24/05/19	B440	7414B	DBS
Paul Hayes (Glove Box FIRST, rest after)	1 day	Fri 24/05/19	Fri 24/05/19	E812	8408	Crew 2, 3, 4
Chemical Stores	1 day	Fri 24/05/19	Fri 24/05/19	E820, E715	7414B	Chemistry Department
Graduate Students (6 seats)	1 day	Tue 18/06/19	Tue 18/06/19		9450	
Deficiencies Check: Installation & Inspection:Bulletin Boards, Tack Boards, Ad Hocs						Crew 1

Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
-----------	----------	-------	--------	------	----------	----------------

Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
<b>BIOLOGY</b>						
<b>Office: Biology (Hepler Hall, University Hall) 21 O</b>	<b>40 days</b>	<b>Mon 08/04/19</b>	<b>Fri 31/05/19</b>			
<b>User Move</b>	<b>7 days</b>	<b>Mon 20/05/19</b>	<b>Tue 28/05/19</b>			
Stacey Wetmore (Office)	1 day	Mon 24/06/19	Mon 24/06/19	E850	9416	Crew 2, 3, 4
Marc Roussel	1 day	Tue 21/05/19	Tue 21/05/19	E858	9414	Crew 2, 3, 4
Diana Wilches Correal	1 day	Tue 21/05/19	Tue 21/05/19	C782A	9442	Crew 1
Andrew Hudson	1 day	Tue 21/05/19	Tue 21/05/19	D710D	9440	Crew 1
Graduate Students	3 days	Tue 21/05/19	Tue 21/05/19	D736	9262	Crew 1
Nicola Spencer	1 day	Tue 21/05/19	Tue 21/05/19	D866	9202	Crew 1
Laurie Pacarynuk	1 day	Wed 22/05/19	Wed 22/05/19	D868	9204	Crew 1
Roy Golsteyn	1 day	Wed 22/05/19	Wed 22/05/19	D870	9222	Crew 1
Administration Support (notify IT for Printer change - DONE)	1 day	Wed 22/05/19	Wed 22/05/19	D871	9206	Crew 1
Randall Barley	1 day	Wed 22/05/19	Wed 22/05/19	D872	9224	Crew 1
Tony Russell	1 day	Wed 22/05/19	Wed 22/05/19	D874	9218	Crew 1
Jenny McCune	1 day	Thu 23/05/19	Thu 23/05/19	D878	9212	Crew 1
Quintin Steynen	1 day	Thu 23/05/19	Thu 23/05/19	D880	9232	Crew 1
Brent Selinger	1 day	Thu 23/05/19	Thu 23/05/19	D882	9226	Crew 1
Helena Danyk	1 day	Fri 24/05/19	Fri 24/05/19	D884	9234	Crew 1
Jennifer Burke	1 day	Fri 24/05/19	Fri 24/05/19	D885	9230	Crew 1
Katrina Mendez (Bring desk from office)	1 day	Fri 24/05/19	Fri 24/05/19	D888	9228	Crew 1
(Photocopier to be moved by Greg Martin in Printing)	1 day	Fri 24/05/19	Fri 24/05/19	HH130	9382	Printing Services
Graduate Students (Hepler Hall Kitchen area)	1 day	Mon 27/05/19	Mon 27/05/19	HH130	9244	Crew 1
Olga Kovalchuk	1 day	Mon 27/05/19	Mon 27/05/19	HH122	9236	Crew 1
Bo Wang, DongPing Li, Valentyna Titova (Kovalchuk)	1 day	Mon 27/05/19	Mon 27/05/19	Hepler Hall	9240	
Igor Kovalchuk	1 day	Mon 27/05/19	Mon 27/05/19	HH124	9238	Crew 1
Elizabeth Schultz	1 day	Tue 28/05/19	Tue 28/05/19	HH126	9214	Crew 1
Dmytro Yevtushenko	1 day	Tue 28/05/19	Tue 28/05/19	WE2056	9216	Crew 1
Graduate Students (8 seats)	1 day	Thur 06/06/19	Thur 06/06/19		9208	
Graduate Students (8 seats - Kbressler)	1 day	Thur 06/06/19	Thur 06/06/19		9242	
Graduate Students (9 seats)	1 day	Thur 06/06/19	Thur 06/06/19	D881, C732, E588(2-Nehal)	9246	
(Graduate Students (HH-7 seats))	1 day	Thur 06/06/19	Thur 06/06/19	HH120	9248	
Deficiencies Check: Installation & Inspection: Bulletin Boards, Tack Boards, Ad Hoc						Crew 1

Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
<b>Biology Lab Teaching Uhall</b>	<b>35 days</b>	<b>Mon 25/03/19</b>	<b>Fri 10/05/19</b>			
<b>User Move</b>	<b>5 days</b>	<b>Mon 06/05/19</b>	<b>Fri 10/05/19</b>			
Teaching Wet bench	1 day	Fri 03/05/19	Fri 03/05/19	C740	L7Q1, L9Q4	Crew 1, 2, 3, 4
Teaching lab prep/storage	1 day	Fri 03/05/19	Fri 03/05/19	C741	L7Q1, L9Q4	Crew 1, 2, 3, 4
Teaching Wet bench	1 day	Fri 03/05/19	Fri 03/05/19	C766	L7Q1, L9Q4	Crew 1, 2, 3, 4
Teaching Wet bench	1 day	Fri 03/05/19	Fri 03/05/19	C770	L7Q1, L9Q4	Crew 1, 2, 3, 4
Teaching Wet bench	1 day	Fri 03/05/19	Fri 03/05/19	C780	L7Q1, L9Q4	Crew 1, 2, 3, 4
Main Stores	1 day	Fri 03/05/19	Fri 03/05/19	D710, D710A, D710B	L7Q1, L9Q4	Crew 1, 2, 3, 4
Teaching lab prep/storage	1 day	Tue 07/05/19	Tue 07/05/19	D710C	L7Q1, L9Q4	Crew1, 2, 3, 4
Teaching Wet bench	1 day	Tue 07/05/19	Tue 07/05/19	D720	L7Q1, L9Q4	Crew1, 2, 3, 4
IGEM/Synbridge	1 day	Wed 08/05/19	Wed 08/05/19	C760, C760A	9162	Crew1, 2, 3, 4
Laura Keffer-Wilkes office/ Synbridge	1 day	Wed 08/05/19	Wed 08/05/19	E859	9102	Crew1, 2, 3, 4
Teaching lab prep/storage	1 day	Wed 08/05/19	Wed 08/05/19	D750, D750A, D750B, D750C, D750D	L7Q1, L9Q4	Crew1, 2, 3, 4
Teaching Wet bench	1 day	Fri 03/05/19	Fri 03/05/19	D751	L7Q1, L9Q4	Crew 1, 2, 3, 4
Deficiencies Check: Installation & Inspection: Bulletin Boards, Tack Boards, Ad Hocs						Crew1, 2, 3, 4

Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
<b>Biology Lab Research Uhall</b>	<b>40 days</b>	<b>Mon 22/04/19</b>	<b>Fri 14/06/19</b>			
<b>User Move</b>	<b>5 days</b>	<b>Mon 03/06/19</b>	<b>Fri 07/06/19</b>			
Herbarium	1 day	Mon 03/06/19	Mon 03/06/19	C470	7012	Crew 2, 3, 4
Animal Museum	1 day	Mon 03/06/19	Mon 03/06/19	C474	7120	Crew 2, 3, 4
Brent Selinger	1 day	Mon 03/06/19	Mon 03/06/19	D738	9262	Crew 2, 3, 4
Nehal Thakor	1 day	Tue 04/06/19	Tue 04/06/19	C760A,D840	9262	Crew 2, 3, 4
RADIATION STORAGE ROOM - DO NOT ENTER				D839, D839A		NO ACCESS PERMIT
Nehal Thakor	1 day	Tue 04/06/19	Tue 04/06/19	D840	9262	Crew 2, 3, 4
Microscopy/storage	1 day	Wed 05/06/19	Wed 05/06/19	C782	9456	Crew 2, 3, 4
Let's Talk Science	1 day	Wed 05/06/19	Wed 05/06/19	C732A	7320	Crew 2, 3, 4
Tony Russell	1 day	Wed 05/06/19	Wed 05/06/19	C832	9262	Crew 2, 3, 4
Tony Russell	1 day	Wed 05/06/19	Wed 05/06/19	C834	9262	Crew 2, 3, 4
Roy Golsteyn	1 day	Thu 06/06/19	Thu 06/06/19	D760, D760A, D760B, D760C	9252	Crew 2, 3, 4
Roy Golsteyn	1 day	Thu 06/06/19	Thu 06/06/19	D761	9252	Crew 2, 3, 4
Roy Golsteyn	1 day	Thu 06/06/19	Thu 06/06/19	D766	9252	Crew 2, 3, 4
Steven Mosimann	1 day	Fri 07/06/19	Fri 07/06/19	EP1287, EP1286	9262	Crew 2, 3, 4
Steven Mosimann	1 day	Fri 07/06/19	Fri 07/06/19	EP1300	9262	Crew 2, 3, 4
Steven Mosimann	1 day	Fri 07/06/19	Fri 07/06/19	EP1303, EP1303A	9262	Crew 2, 3, 4
Dmytro Yevtushenko	1 day	Fri 07/06/19	Fri 07/06/19	WE008, 2056, 2065, 2093	9262	Crew 2, 3, 4
Steven Mosimann Student Room	1 day	Fri 07/06/19	Fri 07/06/19	EP1272	TBD	
Thakor Graduate Students	1 day	Tue 04/06/19	Tue 04/06/19	E588		
Deficiencies Check: Installation & Inspection:Bulletin Boards, Tack Boards, Ad Hoc						Crew 2, 3, 4



Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
<b>Biology Lab Reseach HHall</b>	<b>35 days</b>	<b>Mon 06/05/19</b>	<b>Fri 21/06/19</b>			
<b>User Move</b>	<b>5 days</b>	<b>Mon 10/06/19</b>	<b>Fri 14/06/19</b>			
Olga Kovalchuk	1 day	Mon 10/06/19	Mon 10/06/19	HH101	9252	Crew 2, 3, 4
Greenhouse	1 day	Mon 10/06/19	Mon 10/06/19	HH102	7426	Crew 2, 3, 4
Igor Kovalchuk	1 day	Mon 10/06/19	Mon 10/06/19	HH103	9252	Crew 2, 3, 4
Greenhouse - Igor Kovalchuk	1 day	Tue 11/06/19	Tue 11/06/19	HH104	7426	Crew 2, 3, 4
Igor Kovalchuk	1 day	Tue 11/06/19	Tue 11/06/19	HH105	7426	Crew 2, 3, 4
Greenhouse - Igor Kovalchuk	1 day	Tue 11/06/19	Tue 11/06/19	HH106	7426	Crew 2, 3, 4
Phytotonic Room	1 day	Tue 11/06/19	Tue 11/06/19	HH107	6406	Crew 2, 3, 4
HH Storage	1 day	Wed 12/06/19	Wed 12/06/19	HH110A	7424B	Crew 2, 3, 4
Olga Kovalchuk	1 day	Wed 12/06/19	Wed 12/06/19	HH121	9252	Crew 2, 3, 4
Olga Kovalchuk/Igor Kovalchuk	1 day	Wed 12/06/19	Wed 12/06/19	HH123	6442	Crew 2, 3, 4
Olga Kovalchuk	1 day	Wed 12/06/19	Wed 12/06/19	HH125	9252	Crew 2, 3, 4
Olga Kovalchuk	1 day	Thu 13/06/19	Thu 13/06/19	HH127	9252	Crew 2, 3, 4
Elizabeth Schultz	1 day	Thu 13/06/19	Thu 13/06/19	HH128	9262	Crew 2, 3, 4
Igor Kovalchuk	1 day	Thu 13/06/19	Thu 13/06/19	HH129	9252	Crew 2, 3, 4
Administrative Support (notify IT for Printer change -DONE)	1 day	Thu 13/06/19	Thu 13/06/19	HH130	9004	Crew 2, 3, 4
Deficiencies Check: Installation & Inspection:Bulletin Boards, Tack Boards, Ad Hocs						

Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
<b>BIOCHEMISTRY</b>						
<b>Office Moves: BioChemistry (University Hall) 7 Of</b>	<b>35 days</b>	<b>Mon 22/04/19</b>	<b>Fri 07/06/19</b>			
<b>User Move</b>	<b>5 days</b>	<b>Mon 03/06/19</b>	<b>Fri 07/06/19</b>			
Trushar Patel	1 day	Mon 03/06/19	Mon 03/06/19	D854	9120	Crew 1
Athan Zovoilis	1 day	Mon 03/06/19	Mon 03/06/19	D856	9406	Crew 1
Cathryn Roussel/Server	1 day	Tue 04/06/19	Tue 04/06/19		9410	
Nehal Thakor	1 day	Tue 04/06/19	Tue 04/06/19	E854, E592	9220	Crew 1
Ute Wieden Kothe	1 day	Wed 05/06/19	Wed 05/06/19	E856, D887	9118	Crew 1
HJ Wieden	1 day	Wed 05/06/19	Wed 05/06/19	E868	9116	Crew 1
<u>Geuqueniati, Soon, Czekay (UTE)</u>	1 day	Thu 06/06/19	Thu 06/06/19	D887	9110	Crew 1
Steven Mosimann	1 day	Thu 06/06/19	Thu 06/06/19	EP1276	9210	Crew 1
Borries Demeler	1 day	Thu 06/06/19	Thu 06/06/19	WE1044	9124	Crew 1
<u>Abioye, Wilton, Hendrickson (HJ, Demeler)</u>	1 day	Fri 07/06/19	Fri 07/06/19		9130	Crew 1
<u>Meier-Stephenson, Badmalia, (New Hire) (Patel)</u>	1 day	Fri 07/06/19	Fri 07/06/19		9132	Crew 1
Yilin Li, Joe Ross, Layla Molina	1 day	Fri 07/06/19	Fri 07/06/19		9108	Crew 1
Rocio Rodriguez, Rommy Rodriguez, Narendra Yadav (Kovalchuk)	1 day	Fri 07/06/19	Fri 07/06/19	Hepler Hall	9106	Crew 1
Andrey Golubov, Boseon Byeon, Yaroslav Ilnytskyi (Kovalchuk)	1 day	Fri 07/06/19	Fri 07/06/19	Hepler Hall	9104	Crew 1
Nina Kepeshchuk, Andriy Bilichak, Olena Shymanovska (Kovalchuk)	1 day	Fri 07/06/19	Fri 07/06/19	Hepler Hall	9102	Crew 1
<u>Veerareddygari, Balasundaram, Mo (UTE, HJ)</u>	1 day	Fri 07/06/19	Fri 07/06/19	E580, E855, E859	9126	Crew 1
NAMES NEEDED (Patel)				E582, E588	9422	Crew 1
Wieden Students	1 day	Tue 10/06/19	Tue 10/06/19	E584		
Wieden Students	1 day	Tue 10/06/19	Tue 10/06/19	E720, E720A		
Mosimann Students	1 day	Tue 10/06/19	Tue 10/06/19	EP1272		
Graduate Students (Zovoilis -8 seats)		Tue 10/06/19	Tue 10/06/19	E585, E576, E852	9408	
Graduate Students (8 seats)		Tue 10/06/19	Tue 10/06/19		9134	
Graduate Students (16 seats)		Tue 10/06/19	Tue 10/06/19		9138	
Deficiencies Check: Installation & Inspection:Bulletin Boards, Tack Boards, Ad Hocs						

Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
<b>Lab Spaces: Biochemistry Uhall</b>	<b>40 days</b>	<b>Mon 06/05/19</b>	<b>Fri 28/06/19</b>			
<b>User Move</b>	<b>5 days</b>	<b>Mon 17/06/19</b>	<b>Fri 21/06/19</b>			
RNA Room	1 day	Mon 17/06/19	Mon 17/06/19	D724, D724A		Crew 2, 3, 4
Weiden_AARTI	1 day	Mon 17/06/19	Mon 17/06/19	E770	9148	Crew 2, 3, 4
Ute Wieden Kothe	1 day	Tue 18/06/19	Tue 18/06/19	D818	9148	Crew 2, 3, 4
Ute Wieden Kothe	1 day	Tue 18/06/19	Tue 18/06/19	D842	6426	Crew 2, 3, 4
HJ Wieden	1 day	Tue 18/06/19	Tue 18/06/19	D842	6422	Crew 2, 3, 4
Athan Zovoilis	1 day	Wed 19/06/19	Wed 19/06/19	C730	9144A	Crew 2, 3, 4
HJ Wieden	1 day	Wed 19/06/19	Wed 19/06/19	E720, E720A, E726A	9148	Crew 2, 3, 4
Trushar Patel	1 day	Thu 20/06/19	Thu 20/06/19	E738	9148	Crew 2, 3, 4
Borries Demeler	1 day	Thu 20/06/19	Thu 20/06/19	WE1026	9148, 9150	Crew 2, 3, 4
iGEM	1 day	Fri 21/06/19	Fri 21/06/19	D770, E722	9162	Crew 2, 3, 4
Deficiencies check						Crew 2, 3, 4
Deficiencies check						

Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
<b>PHYSICS &amp; ASTRONOMY</b>						
<b>Office: Physics &amp; Astronomy (Uhall) 18 Offices to</b>	<b>40 days</b>	<b>Mon 29/04/19</b>	<b>Fri 21/06/19</b>			
<b>User Move</b>	<b>7 days</b>	<b>Mon 10/06/19</b>	<b>Tue 18/06/19</b>			
Steve Patitsas	1 day	Mon 10/06/19	Mon 10/06/19	E876	9328	Crew 1
Brad Gom, Sirota	1 day	Mon 10/06/19	Mon 10/06/19	E844A	9340	Crew 1
David Naylor	1 day	Mon 10/06/19	Mon 10/06/19	E880	9338	Crew 1
Mark Tipper	1 day	Mon 10/06/19	Mon 10/06/19	E792	9324	Crew 1
Locke Spencer	1 day	Tue 11/06/19	Tue 11/06/19	E890	9326	Crew 1
Administration Support (notify IT for Printer change)	1 day	Tue 11/06/19	Tue 11/06/19	E871	9350	Crew 1
Faizal Mir	1 day	Tue 11/06/19	Tue 11/06/19	E874		Crew 1
Dan Furgason	1 day	Wed 12/06/19	Wed 12/06/19	E578	9330	Crew 1
Mark Walton	1 day	Wed 12/06/19	Wed 12/06/19	E878	9334	Crew 1
Physics Post Doc	1 day	Thu 13/06/19	Thu 13/06/19	E881	9320	Crew 1
Kenneth Vos	1 day	Thu 13/06/19	Thu 13/06/19	E882	9336	Crew 1
<b>NEED NAMES PLEASE (Physics Sessionals)</b>	1 day	Thu 13/06/19	Thu 13/06/19	E883	9322	Crew 1
Arundhati Dasgupta	1 day	Thu 13/06/19	Thu 13/06/19	E884	9332	Crew 1
Physics Grad Students	1 day	Fri 14/06/19	Fri 14/06/19	E885	9320	Crew 1
Behnam Seyed Mahmoud	1 day	Fri 14/06/19	Fri 14/06/19	E886	9344	Crew 1
Saurya Das	1 day	Fri 14/06/19	Fri 14/06/19	E888	9342	Crew 1
Physics Grad Students	1 day	Fri 14/06/19	Fri 14/06/19	E889	9320	Crew 1
Catherine Drenth	1 day	Mon 17/06/19	Mon 17/06/19	E872	9350	Crew 1
Chad Povey	1 day	Mon 17/06/19	Mon 17/06/19	E892	9346	Crew 1
Physics Grad Students (10 seats; Dasgupta, Walton)	1 day	Tue 18/06/19	Tue 18/06/19	E585, E794, E879, E887	9320	
Deficiencies Check: Installation & Inspection: Bulletin Boards, Tack Boards, Ad Hocs						

Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
<b>Physics Lab Research</b>	<b>55 days</b>	<b>Mon 29/04/19</b>	<b>Fri 12/07/19</b>			
<b>User Move</b>	<b>7 days</b>	<b>Mon 24/06/19</b>	<b>Tue 02/07/19</b>			
Stacey Wetmore (office- remaining content)	1 day	Mon 24/06/19	Mon 24/06/19	E850	9416	Crew 2, 3, 4
Stacey Wetmore Graduate Students (8 seats)	1 day	Mon 24/06/19	Mon 24/06/19	C583, C589	9424	Crew 2, 3, 4
Stacey Wetmore Graduate Students (8 seats)	1 day	Mon 24/06/19	Mon 24/06/19	C583, C589	9418	Crew 2, 3, 4
Marc Roussel Graduate Students (8 seats)	1 day	Mon 24/06/19	Mon 24/06/19	E519, E519A, E519B	9412, 9410	Crew 2, 3, 4
Arundhati Dasgupta	1 day	Mon 24/06/19	Mon 24/06/19		8356	Crew 2, 3, 4
Mark Walton	1 day	Mon 24/06/19	Mon 24/06/19	E881	8336	Crew 2, 3, 4
Saurya Das	1 day	Mon 24/06/19	Mon 24/06/19		8332	Crew 2, 3, 4
Locke Spencer	1 day	Tue 25/06/19	Tue 25/06/19	C812, C814	9306	Crew 2, 3, 4
Locke Spencer	1 day	Tue 25/06/19	Tue 25/06/19	E736,E740	9312	Crew 2, 3, 4
Behnam Seyed Mahmoud	1 day	Tue 25/06/19	Tue 25/06/19	E591	8340	Crew 2, 3, 4
Steve Patitsas	1 day	Wed 26/06/19	Wed 26/06/19	E728	9310	Crew 2, 3, 4
Kenneth Vos	1 day	Wed 26/06/19	Wed 26/06/19	E732	8360	Crew 2, 3, 4
Steve Patitsas - Workshop	1 day	Wed 26/06/19	Wed 26/06/19	E734,	6408	Crew 2, 3, 4
David Naylor Student Room	1 day	Thu 27/06/19	Thu 27/06/19	E846	9320	Crew 2, 3, 4
David Naylor	1 day	Thu 27/06/19	Thu 27/06/19	C816, C816A	9302	Crew 2, 3, 4
David Naylor - ISIS Lab 1	1 day	Thu 27/06/19	Thu 27/06/19	C822, C824	9306	Crew 2, 3, 4
David Naylor - ISIS Lab	1 day	Thu 27/06/19	Thu 27/06/19	E832	9308	Crew 2, 3, 4
David Naylor - ISIS Lab 4	1 day	Fri 28/06/19	Fri 28/06/19	E834	9308	Crew 2, 3, 4
David Naylor - ISIS Lab 5	1 day	Fri 28/06/19	Fri 28/06/19	E836	9308	Crew 2, 3, 4
David Naylor - ISIS Lab 2	1 day	Fri 28/06/19	Fri 28/06/19	E844	9308	Crew 2, 3, 4
David Naylor - Brad Gom	1 day	Fri 28/06/19	Fri 28/06/19	E844A	9308	Crew 2, 3, 4
Rebecca Sirota	1 day	Fri 28/06/19	Fri 28/06/19	E844B	9302A	Crew 2, 3, 4
David Naylor	1 day	Fri 28/06/19	Fri 28/06/19	E844C	9302	Crew 2, 3, 4
Deficiencies Check: Installation & Inspection:Bulletin Boards, Tack Boards, Ad Hoccs						
<b>Physics Lab Teaching Uhall</b>	<b>53 days</b>	<b>Mon 29/04/19</b>	<b>Wed 10/07/19</b>			
<b>User Move</b>	<b>5 days</b>	<b>Mon 15/07/19</b>	<b>Fri 19/07/19</b>			
Teaching lab prep/storage	1 day	Mon 15/07/19	Mon 15/07/19	E728	L7Q2, L9Q3	Crew 2, 3, 4
Teaching lab prep/storage	1 day	Mon 15/07/19	Mon 15/07/19	E779	L7Q2, L9Q3	Crew 2, 3, 4
Teaching Lab - dry bench	1 day	Mon 15/07/19	Mon 15/07/19	E781	L7Q2, L9Q3	Crew 2, 3, 4
Teaching Lab - dry bench	1 day	Mon 15/07/19	Mon 15/07/19	E791	L7Q2, L9Q3	Crew 2, 3, 4
Teaching lab - dry bench	1 day	Tue 16/07/19	Tue 16/07/19	PE034	L7Q2, L9Q3	Crew 2, 3, 4

Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
Calibration Lab	1 day	Tue 16/07/19	Tue 16/07/19	PE035, PE035A, PE035B	L7Q2, L9Q3	Crew 2, 3, 4
Teaching lab - dry bench	1 day	Tue 16/07/19	Tue 16/07/19	PE038	L7Q2, L9Q3	Crew 2, 3, 4
Teaching Lab prep	1 day	Tue 16/07/19	Tue 16/07/19	PE040A	L7Q2, L9Q3	Crew 2, 3, 4
Calibration Lab	1 day	Wed 17/07/19	Wed 17/07/19	PE058	L7Q2, L9Q3	Crew 2, 3, 4
Deficiencies Check: Installation & Inspection: Bulletin Boards, Tack Boards, Ad Hocs						

Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
<b>PSYCHOLOGY</b>						
<b>Office Moves: Psychology (Uhall) 12 Offices to Le</b>	<b>52 days</b>	<b>Mon 13/05/19</b>	<b>Tue 23/07/19</b>			
<b>User Move</b>	<b>6 days</b>	<b>Mon 17/06/19</b>	<b>Mon 24/06/19</b>			
Fangfang Li	1 day	Mon 17/06/19	Mon 17/06/19	C883	8374	Crew 1
Peter Henzi	1 day	Mon 17/06/19	Mon 17/06/19	C578	8390	Crew 1
Scott Allen	1 day	Mon 17/06/19	Mon 17/06/19	D864	8364	Crew 1
Jean-Baptiste Leca	1 day	Mon 17/06/19	Mon 17/06/19	C880	8376	Crew 1
Louise Barrett	1 day	Tue 18/06/19	Tue 18/06/19	C860	8362	Crew 1
Administration Support (notify IT for Printer change)	1 day	Tue 18/06/19	Tue 18/06/19	C861	8392	Crew 1
Leanne Wehlage-Ellis	1 day	Tue 18/06/19	Tue 18/06/19	C866	8394	Crew 1
Noelle Gunst-Leca	1 day	Tue 18/06/19	Tue 18/06/19	C876	8382	Crew 1
Jennifer Arthur	1 day	Wed 19/06/19	Wed 19/06/19	C878	8358	Crew 1
Jean-Baptiste Leca	1 day	Wed 19/06/19	Wed 19/06/19	C880	8376	Crew 1
Jennifer Mather	1 day	Thu 20/06/19	Thu 20/06/19	C888	8386	Crew 1
Margaret Forgie	1 day	Thu 20/06/19	Thu 20/06/19	D850	8354	Crew 1
Paul Vasey	1 day	Fri 21/06/19	Fri 21/06/19	D852	8146	Crew 1
David Logue	1 day	Fri 21/06/19	Fri 21/06/19	D858	8380	Crew 1
Javid Sadr	1 day	Fri 21/06/19	Fri 21/06/19	D860	8370	Crew 1
Jennifer Williams	1 day	Mon 24/06/19	Mon 24/06/19	D860	8358	Crew 1
John Vokey	1 day	Mon 24/06/19	Mon 24/06/19	D862	8368	Crew 1
Paul Vasey Graduate Students (names?)	1 day	Mon 24/06/19	Mon 24/06/19	D853	8104	
Graduate Students (8 seats)	1 day	Mon 24/06/19	Mon 24/06/19	C883	8346	
Deficiencies Check: Installation & Inspection: Bulletin Boards, Tack Boards, Ad Hocs						Unassigned

Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
<b>Lab Spaces: Psychology Uhall</b>	<b>30 days</b>	<b>Mon 10/06/19</b>	<b>Fri 19/07/19</b>			
<b>User Move</b>	<b>4 days</b>	<b>Wed 10/07/19</b>	<b>Mon 15/07/19</b>			
Javid Sadr	1 day	Wed 10/07/19	Wed 10/07/19	B830	8324	Crew 2, 3, 4
Javid Sadr	1 day	Wed 10/07/19	Wed 10/07/19	B830C	8316	Crew 2, 3, 4
Javid Sadr	1 day	Wed 10/07/19	Wed 10/07/19	B830D	8314	Crew 2, 3, 4
Jean-Baptiste Leca	1 day	Wed 10/07/19	Wed 10/07/19	B834	8306	Crew 2, 3, 4
Jean-Baptiste Leca	1 day	Thu 11/07/19	Thu 11/07/19	B834A_B	8306	Crew 2, 3, 4
David Logue	1 day	Thu 11/07/19	Thu 11/07/19	B836 B836A	8304	Crew 2, 3, 4
Fang fang Li	1 day	Thu 11/07/19	Thu 11/07/19	B838, B838A, B838B	8308	Crew 2, 3, 4
Peter Henzi	1 day	Fri 12/07/19	Fri 12/07/19	C465	8390	Crew 2, 3, 4
Louise Barrett	1 day	Fri 12/07/19	Fri 12/07/19	C480, C480A, C480B, C480C, C480D, C480E, C480H1		Crew 2, 3, 4
John Vokey	1 day	Fri 12/07/19	Fri 12/07/19	C810, C810A	8366	Crew 2, 3, 4
John Vokey	1 day	Fri 12/07/19	Fri 12/07/19	C810A	8368	Crew 2, 3, 4
Jennifer Mather	1 day	Mon 15/07/19	Mon 15/07/19	D857	8388	Crew 2, 3, 4
Scott Allen	1 day	Mon 15/07/19	Mon 15/07/19	D859, C480A, C480B, C480C, C480D, C480E	8372	Crew 2, 3, 4
Paul Vasey	1 day	Mon 15/07/19	Mon 15/07/19	PB230D, PB230E, PB230F, PB230G, PB230H	8104	Crew 2, 3, 4
Deficiencies Check: Installation & Inspection: Bulletin Boards, Tack Boards, Ad Hoc						Crew 2, 3, 4



Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
<b>Glass &amp; Technical</b>						
<b>Area Moves: Technical Services (Uhall) 2 Office</b>	<b>25 days</b>	<b>Mon 24/06/19</b>	<b>Fri 26/07/19</b>			
<b>User Move</b>	<b>3 days</b>	<b>Mon 22/07/19</b>	<b>Wed 24/07/19</b>			
Heinz Fischer - Electronics	1 day	Tue 23/07/19	Tue 23/07/19	WE1060	6302H	Crew 2, 3, 4
Kris Fischer - Glass & Technical	1 day	Wed 24/07/19	Wed 24/07/19	E830	6302G	Crew 2, 3, 4
Geoff Minor - Physics	1 day	Mon 22/07/19	Mon 22/07/19	E838	6302	Crew 2, 3, 4
Deficiencies Check: Installation & Inspection:Bulletin Boards, Tack Boards, Ad H	3 days	Mon 22/07/19	Wed 24/07/19			Crew 2, 3, 4

Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
<b>NEUROSCIENCE</b>						
<b>Office Moves: Neuroscience (CCBN) 15 Offices to</b>	<b>47 days</b>	<b>Mon 17/06/19</b>	<b>Tue 20/08/19</b>			
<b>User Move</b>	<b>10 days</b>	<b>Mon 24/06/19</b>	<b>Fri 05/07/19</b>			
Majid Mohajerani	1 day	Mon 24/06/19	Mon 24/06/19	EP1146	8230	Crew 1
Visitor	1 day	Mon 24/06/19	Mon 24/06/19	EP1147	8116	Crew 1
Bryan Kolb	1 day	Mon 24/06/19	Mon 24/06/19	EP1148	8140	Crew 1
Andrew Iwaniuk	1 day	Tue 25/06/19	Tue 25/06/19	EP1150	8144	Crew 1
Gerlinde Metz	1 day	Tue 25/06/19	Tue 25/06/19	EP1152	8244	Crew 1
Robbin Gibb	1 day	Tue 25/06/19	Tue 25/06/19	EP1154	8248	Crew 1
Matthew Tata	1 day	Tue 25/06/19	Tue 25/06/19	EP1156	8238	Crew 1
Seminar Room	1 day	Wed 26/06/19	Wed 26/06/19	EP1201	8136	Crew 1
Polaris Admin (Amanda Mauthe-Kaddoura) (notify IT for Printer change)	1 day	Wed 26/06/19	Wed 26/06/19	EP1202	8168	Crew 1
Renee <u>Dumas</u> , Marg <u>McKeen</u> /Cecilia <u>Badenhorst</u>	1 day	Thu 27/06/19	Thu 27/06/19	EP1204	8158	Crew 1
Mirela <u>Ambeskovic</u> , Ingrid De Miranda <u>Esteves</u> , Zahra <u>Jafari</u>	1 day	Thu 27/06/19	Thu 27/06/19	EP1206	8148	Crew 1
Kitchen, Mail room (Administration Support)	1 day	Thu 27/06/19	Thu 27/06/19	EP1212, 1228	8254, 8138, 8226	Crew 1
Artur Luczak	1 day	Thu 27/06/19	Thu 27/06/19	EP1216	8240	Crew 1
Jamshid <u>Faraji</u> , Javad <u>Kamiri</u> , Xi <u>Jiang</u>	1 day	Fri 28/06/19	Fri 28/06/19	EP1218	8152	Crew 1
Rui <u>Pais</u> , Sean <u>Lacoursiere</u> , (One PDF/Graduate Student)	1 day	Fri 28/06/19	Fri 28/06/19	EP1220	8156	Crew 1
Robert Sutherland	1 day	Fri 28/06/19	Fri 28/06/19	EP1240	8228	Crew 1
Bruce McNaughton	1 day	Fri 28/06/19	Fri 28/06/19	EP1242	8236	Crew 1
Ian Whishaw	1 day	Tue 02/07/19	Tue 02/07/19	EP1244	8142	Crew 1
Robert McDonald	1 day	Tue 02/07/19	Tue 02/07/19	EP1246	8232	Crew 1
Naomi Cramer	1 day	Tue 02/07/19	Tue 02/07/19	EP1249	8256	Crew 1
Administrative Support (notify IT for Printer change)	1 day	Tue 02/07/19	Tue 02/07/19	EP1228	8254	Crew 1
Masami Tatsuno	1 day	Wed 03/07/19	Wed 03/07/19	EP1258	8234	Crew 1
Aaron Gruber	1 day	Wed 03/07/19	Wed 03/07/19	EP1268	8242	Crew 1
David Euston	1 day	Wed 03/07/19	Wed 03/07/19	EP1262	8246	Crew 1
Edgar <u>Bermudez</u> , Allona <u>Harker</u> , Serena <u>Jenkins</u>	1 day	Wed 03/07/19	Wed 03/07/19	EP1264	8154	Crew 1
Sergey Chekhov	1 day	Wed 03/07/19	Wed 03/07/19	EP1260	8158	Crew 1
Graduate Students Carrels (hallway cubes) 16 seats	1 day	Thu 04/07/19	Thu 04/07/19	EP12H4A	8136	
Graduate Students Carrels 12 seats	1 day	Thu 04/07/19	Thu 04/07/19		8124	
Deficiencies Check: Installation & Inspection: Bulletin Boards, Tack Boards, Ad Hocs						Crew 1

Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
<b>Neuroscience Lab Research DRY</b>	<b>20 days</b>	<b>Mon 24/06/19</b>	<b>Fri 19/07/19</b>			
<b>User Move</b>	<b>7 days</b>	<b>Mon 08/07/19</b>	<b>Tue 16/07/19</b>			
Robert McDonald (safe- heavy item)	1 day	Mon 08/07/19	Mon 08/07/19	EP1134, EP1134A	8128	Crew 1,Crew 2
Masami Tatsuno	1 day	Mon 08/07/19	Mon 08/07/19	EP1136	8132	Crew 1,Crew 2
Matthew Tata	1 day	Mon 08/07/19	Mon 08/07/19	EP1151, EP1151A	8172	Crew 1,Crew 2
Arthur Luzack	1 day	Tue 09/07/19	Tue 09/07/19	EP1155, EP1155A	8118	Crew 1,Crew 2
Seminar/Conference	1 day	Tue 09/07/19	Tue 09/07/19	EP1201	8136	Crew 1,Crew 2
Robert Sutherland	1 day	Tue 09/07/19	Tue 09/07/19	EP1205, EP1205A, EP1205B	8222	Crew 1,Crew 2
David Euston	1 day	Tue 09/07/19	Tue 09/07/19	EP1207, EP1207A, EP1207B	8166	Crew 1,Crew 2
Matthew Tata	1 day	Wed 10/07/19	Wed 10/07/19	EP1208	8108	Crew 1,Crew 2
Matthew Tata	1 day	Wed 10/07/19	Wed 10/07/19	EP1210	8108A	Crew 1,Crew 2
Gerlinde Metz	1 day	Wed 10/07/19	Wed 10/07/19	EP1211, EP1211A, EP1211B	8112	Crew 1,Crew 2
Majid Mohajerani	1 day	Wed 10/07/19	Wed 10/07/19	EP1290, EP1290A, EP1290B	8134	Crew 1,Crew 2
Ian Whishaw	1 day	Thu 11/07/19	Thu 11/07/19	EP1215, EP1215A, EP1215B	8130	Crew 1,Crew 2
Aaron Gruber	1 day	Thu 11/07/19	Thu 11/07/19	EP1219, EP1219A, EP1219B	8122	Crew 1,Crew 2
Light Microscopy	1 day	Thu 11/07/19	Thu 11/07/19	EP1233, EP1233A, EP1233B	8210, 8212	Crew 1,Crew 2
Neuro Imaging lab	1 day	Thu 11/07/19	Thu 11/07/19	EP1251, EP1251A	8250	Crew 1,Crew 2
Grad Students	1 day	Fri 12/07/19	Fri 12/07/19	EP1255, EP1255A	8162, 8164	Crew 1,Crew 2
Bryan Kolb	1 day	Fri 12/07/19	Fri 12/07/19	EP1261, 1261A, 1261B	8120	Crew 1,Crew 2
Robbin Gibb	1 day	Fri 12/07/19	Fri 12/07/19	EP1265, EP1265A, EP1265B	8114	Crew 1,Crew 2
Electron Microscopy	1 day	Fri 12/07/19	Fri 12/07/19	EP1267, EP1267A, EP1267B	6424, 6424A	Crew 1,Crew 2
Andrew Iwaniuk	1 day	Mon 15/07/19	Mon 15/07/19	EP1279, EP1279A	8150	Crew 1,Crew 2
Sergio Pellis (includes office)	1 day	Mon 15/07/19	Mon 15/07/19	EP1283, EP1283A, EP1283B	8160, 8252	Crew 1,Crew 2
Bruce McNaughton	1 day	Mon 15/07/19	Mon 15/07/19	EP1213, EP1213A	8220	Crew 1,Crew 2
Deficiencies Check: Installation & Inspection:Bulletin Boards, Tack Boards, Ad Hoccs						Crew 1,Crew 2

Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
<b>Neuroscience Lab Research WET</b>	<b>25 days</b>	<b>Mon 24/06/19</b>	<b>Fri 26/07/19</b>			
<b>User Move</b>	<b>5 days</b>	<b>Mon 22/07/19</b>	<b>Fri 26/07/19</b>			
Polaris Lab - Image Processing	1 day	Mon 22/07/19	Mon 22/07/19	EP1101		Crew 3, 4
Polaris Lab - McNaughton	1 day	Mon 22/07/19	Mon 22/07/19	EP1103		Crew 3, 4
Polaris Lab - McNaughton (PDF, grad std. technician)	1 day	Mon 22/07/19	Mon 22/07/19	EP1104	8106	Crew 3, 4
Polaris Lab - McNaughton (Karim Ali, Lilia Mesina)	1 day	Mon 22/07/19	Mon 22/07/19	EP1104A	8168	Crew 3, 4
Polaris Lab - In Situ	1 day	Tue 23/07/19	Tue 23/07/19	EP1105		Crew 3, 4
Polaris Lab - McNaughton	1 day	Tue 23/07/19	Tue 23/07/19	EP1105A		Crew 3, 4
Histology	1 day	Tue 23/07/19	Tue 23/07/19	EP1106		Crew 3, 4
Histology Chemical Stores/Hazardous Materials Service	1 day	Tue 23/07/19	Tue 23/07/19	EP1106A		Crew 3, 4
Western Blot	1 day	Wed 24/07/19	Wed 24/07/19	EP1107		Crew 3, 4
EM Prep Lab	1 day	Wed 24/07/19	Wed 24/07/19	EP1108		Crew 3, 4
EM Prep Lab	1 day	Wed 24/07/19	Wed 24/07/19	EP1108A		Crew 3, 4
Fridge/Freezers	1 day	Wed 24/07/19	Wed 24/07/19	EP1109		Crew 3, 4
Biosafety Cabinet	1 day	Thu 25/07/19	Thu 25/07/19	EP1127	8206	Crew 3, 4
Tissue Prep lab	1 day	Thu 25/07/19	Thu 25/07/19	EP1129		Crew 3, 4
Majid Mohajerani	1 day	Thu 25/07/19	Thu 25/07/19	EP1290A		Crew 3, 4
Fabrication Lab	1 day	Fri 26/07/19	Fri 26/07/19	EP1271	6410	Crew 3, 4
Fabrication Lab	1 day	Fri 26/07/19	Fri 26/07/19	EP1275	6412	Crew 3, 4
Deficiencies Check: Installation & Inspection:Bulletin Boards, Tack Boards, Ad Hocs						Crew 3, 4

Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
<b>ANIMAL CARE SERVICES</b>						
<b>Office: Vivarium (CCBN) 3 offices to NE of L6</b>	<b>2 days</b>	<b>Mon 29/07/19</b>	<b>Tue 30/07/19</b>			
First Clean	1 day	Mon 03/06/19	Mon 14/06/19			DPO
Decon Start Clean	1 day	Mon 17/06/19	Mon 28/06/19			DPO
Faculty Signoff of Assigned Spaces Layout	1 day	Tue 03/06/19	Tue 03/06/19			DEPT
Faculty Safety Training Program	1 day					DPO/RSS
Boxes Delivered to Users	1 day	Mon 24/06/19	Mon 24/06/19			DPO
Office and Lab layouts confirmed	1 day	Mon 24/06/19	Mon 24/06/19			DPO
IT turns on data ports	1 day	Mon 24/06/19	Mon 22/07/19			IT
Move in University Supplied Furnishings	1 day	Mon 24/06/19	Mon 22/07/19			DPO
Facilities Final Check Off and Cleaning of Assigned Spaces	1 day	Mon 28/06/19	Mon 28/06/19			DPO/ SF
Users Pack Office Contents	5 days	Thu 03/06/19	Wed 31/07/19			AS Dept
<b>User Move</b>	<b>1 day</b>	<b>Thu 01/08/19</b>	<b>Thu 01/08/19</b>			
<b>Animal Care technicians</b>	1 day	Thu 01/08/19	Thu 01/08/19	EP1008	6113	Crew 1
<b>Isabelle Gauthier (notify IT for Printer change)</b>	1 day	Thu 01/08/19	Thu 01/08/19	EP1149	6102	Crew 1
<b>Karen Dow Kazal/Charlotte Holmes</b>	1 day	Thu 01/08/19	Thu 01/08/19	EP1292	6111	Crew 1
<b>Vivarium Wet Labs/ Housing</b>	<b>22 days</b>	<b>Thu 01/08/19</b>	<b>Fri 30/08/19</b>			
Animal Entry	1 day	Tue 31/12/19	Tue 31/12/19		6134D BSC	Crew 2,3,4
	1 day	Tue 31/12/19	Tue 31/12/19		6138D BSC	Crew 2,3,4
Clean Food & Bedding	1 day	Tue 31/12/19	Tue 31/12/19			Crew 2,3,4
Janitor Room (chemical storage)	1 day	Tue 31/12/19	Tue 31/12/19		6121 BSC	Crew 2,3,4
Janitor Room (washing machine)	1 day	Tue 31/12/19	Tue 31/12/19	EP10J1	SA6J101	Crew 2,3,4
	1 day	Tue 31/12/19	Tue 31/12/19	EP11J1	6141	Crew 2,3,4
Table-top autoclave	1 day	Fri 09/08/19	Fri 09/08/19	EP1031	6169	Crew 2,3,4
ACS training room	1 day	Fri 09/08/19	Fri 09/08/19	EP1033	6108	Crew 2,3,4
Loading dock (oxygen canisters)	1 day	Fri 09/08/19	Fri 09/08/19	EP1036	SA6H002	Crew 2,3,4
Mouse testing room: Electrophysiology & Imaging	1 day	Fri 09/08/19	Fri 09/08/19	EP1110	6181	Crew 2,3,4
Mouse surgical set-up	1 day	Fri 09/08/19	Fri 09/08/19	EP1110	6172A	Crew 2,3,4
CL2 anteroom	1 day	Fri 09/08/19	Fri 09/08/19	EP1111 BSC D.	6168 BSC	Crew 2,3,4
CL2 surgical suite	1 day	Fri 09/08/19	Fri 09/08/19	EP1111A	6168A	Crew 2,3,4
Rat recovery room	1 day	Fri 09/08/19	Fri 09/08/19	EP1112	6166	Crew 2,3,4
Surgery Preparation room	1 day	Fri 09/08/19	Fri 09/08/19	EP1112	6169	Crew 2,3,4
Mouse surgical set-up	1 day	Fri 09/08/19	Fri 09/08/19	EP1112A	6172A	Crew 2,3,4

Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
Mouse surgical recovery	1 day	Fri 09/08/19	Fri 09/08/19	EP1113	6172	Crew 2,3,4
Acute electrophysiology recording	1 day	Fri 09/08/19	Fri 09/08/19	EP1113A	6171	Crew 2,3,4
Rat surgical suite	1 day	Fri 09/08/19	Fri 09/08/19	EP1114	6164A	Crew 2,3,4
Rat surgical suite anteroom	1 day	Fri 09/08/19	Fri 09/08/19	EP1115	6164A	Crew 2,3,4
Rat surgical suite	1 day	Fri 09/08/19	Fri 09/08/19	EP1115A	6164A	Crew 2,3,4
Mice surgical set-up	1 day	Fri 09/08/19	Fri 09/08/19	EP1167	6167	Crew 2,3,4
Electrophysiology control room	1 day	Fri 16/08/19	Fri 16/08/19	EP1019	SA6H134	Crew 2,3,4
Rat electrophysiology Testing	1 day	Fri 16/08/19	Fri 16/08/19	EP1021	6161/6162	Crew 2,3,4
Treadmill training set-up	1 day	Fri 16/08/19	Fri 16/08/19	EP1112A	6176	Crew 2,3,4
Imaging room (2 set-up table)	1 day	Fri 16/08/19	Fri 16/08/19	EP1112A	6183	Crew 2,3,4
Two-photon Imaging	1 day	Fri 16/08/19	Fri 16/08/19	EP1112B	6182	Crew 2,3,4
Brain slice set-up	1 day	Fri 16/08/19	Fri 16/08/19	EP1122	6154	Crew 2,3,4
Rat testing room: Optogenetic (with laser)	1 day	Fri 16/08/19	Fri 16/08/19	EP1124	6156	Crew 2,3,4
Testing room (Dr. Gruber equipment)	1 day	Fri 16/08/19	Fri 16/08/19	EP1128	6157	Crew 2,3,4
Experimental equipment (Dr. Gruber)	1 day	Fri 16/08/19	Fri 16/08/19	EP1130	6157	Crew 2,3,4
Autoclave	1 day	Fri 16/08/19	Fri 16/08/19	EP1132	N/A	Crew 2,3,4
Rat Testing Room: Electrophysiology recording (Dr. Tatsuno study)	1 day	Fri 16/08/19	Fri 16/08/19	EP1159	6163B	Crew 2,3,4
Rat Testing Room: Electrophysiology recording (Dr. Euston study)	1 day	Fri 16/08/19	Fri 16/08/19	EP1160	6163A	Crew 2,3,4
Control room for electrophysiology recording data	1 day	Fri 16/08/19	Fri 16/08/19	EP1161	6163	Crew 2,3,4
Rat testing room: Matching Penny Task	1 day	Fri 16/08/19	Fri 16/08/19	EP1163	6149	Crew 2,3,4
Rat testing room: electrophysiology recording	1 day	Fri 16/08/19	Fri 16/08/19	EP1165	6158	Crew 2,3,4
Control room for electrophysiology recording data	1 day	Fri 16/08/19	Fri 16/08/19	EP1166	6163	Crew 2,3,4
Mouse testing room: Electrophysiology & Imaging	1 day	Fri 16/08/19	Fri 16/08/19	EP1167	6177	Crew 2,3,4
Rat testing room: electrophysiology with track apparatus	1 day	Fri 16/08/19	Fri 16/08/19	EP1168	6159	Crew 2,3,4
MRI	1 day	Fri 16/08/19	Fri 16/08/19	EP1172	N/A	Crew 2,3,4

Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
Mouse testing room: enriched maze	1 day	Fri 23/08/19	Fri 23/08/19	EP1002	6153	Crew 2,3,4
Rat testing room: operant chamber (with/without shock)(Tecniplast running)	1 day	Fri 23/08/19	Fri 23/08/19	EP1004	6136B	Crew 2,3,4
Rodent Quarantine	1 day	Fri 23/08/19	Fri 23/08/19	EP1005 BSC	6134C BSC	Crew 2,3,4
Rat testing room: Sutherland multi-use equipment	1 day	Fri 23/08/19	Fri 23/08/19	EP1006	6144B	Crew 2,3,4
Mouse testing room: Auditory testing	1 day	Fri 23/08/19	Fri 23/08/19	EP1012	6137A	Crew 2,3,4
Radiation room	1 day	Fri 23/08/19	Fri 23/08/19	EP1012	6142	Crew 2,3,4
Mouse testing room: rotarod and ladder rung	1 day	Fri 23/08/19	Fri 23/08/19	EP1013	6139G	Crew 2,3,4
Mouse testing room: mouse reaching and sting pulling task	1 day	Fri 23/08/19	Fri 23/08/19	EP1013	6139F	Crew 2,3,4
Rat testing room: Contextual Fear conditioning (McDonald multi-use equipr	1 day	Fri 23/08/19	Fri 23/08/19	EP1014	6136D	Crew 2,3,4
Mouse testing room: Cylinder rearing task	1 day	Fri 23/08/19	Fri 23/08/19	EP1015	6139B	Crew 2,3,4
Mouse Operant Chambers	1 day	Fri 23/08/19	Fri 23/08/19	EP1015	6137D	Crew 2,3,4
Rat testing room: operant chamber (Metz study)	1 day	Fri 23/08/19	Fri 23/08/19	EP1016	6136C	Crew 2,3,4
Rat testing room: Radial arm maze (context 1)	1 day	Fri 23/08/19	Fri 23/08/19	EP1017	6144C	Crew 2,3,4
Rat testing room: multi-testing room (Metz study)	1 day	Fri 23/08/19	Fri 23/08/19	EP1018	6146B	Crew 2,3,4
Mouse electrophysiology room	1 day	Fri 23/08/19	Fri 23/08/19	EP1019	6139A	Crew 2,3,4
Rat testing room: restraining tube and force swim	1 day	Fri 23/08/19	Fri 23/08/19	EP1022	6136E	Crew 2,3,4
Mouse testing room: restraining tube and force swim	1 day	Fri 23/08/19	Fri 23/08/19	EP1022	6137C	Crew 2,3,4
Rat testing room: operant chambers (Euston study))	1 day	Fri 23/08/19	Fri 23/08/19	EP1024	6148	Crew 2,3,4
Rat testing room: contextual fear conditioning (safe context)	1 day	Fri 23/08/19	Fri 23/08/19	EP1025	6146D	Crew 2,3,4
Mouse testing room: Dry land spatial memory task (context 1)	1 day	Fri 23/08/19	Fri 23/08/19	EP1026A	6139E	Crew 2,3,4
Mouse testing room: Dry land spatial memory task (context 2)	1 day	Fri 23/08/19	Fri 23/08/19	EP1026B	6139C	Crew 2,3,4
Rat testing room: Morris water task	1 day	Fri 23/08/19	Fri 23/08/19	EP1027	6174	Crew 2,3,4
Rat testing room: Radial arm maze (context 2)	1 day	Fri 23/08/19	Fri 23/08/19	EP1030	6146A	Crew 2,3,4
Rat testing room: Operant chambers (McDonald study)	1 day	Fri 23/08/19	Fri 23/08/19	EP1030	6146C	Crew 2,3,4
Rat testing room: Morris water task	1 day	Fri 23/08/19	Fri 23/08/19	EP1051	6151	Crew 2,3,4
Mouse testing room: Morris water task	1 day	Fri 23/08/19	Fri 23/08/19	EP1053	6152	Crew 2,3,4
Mouse testing room: contextual fear conditioning	1 day	Fri 23/08/19	Fri 23/08/19	EP1053	6137B	Crew 2,3,4
Rat testing room: activity boxes	1 day	Fri 23/08/19	Fri 23/08/19	EP1055	6146E	Crew 2,3,4
Rat testing room: tray reaching	1 day	Fri 23/08/19	Fri 23/08/19	EP1057	6144F	Crew 2,3,4
Rat testing room: ultrasonic sound recording/play behaviour	1 day	Fri 23/08/19	Fri 23/08/19	EP1059	6144D	Crew 2,3,4
Rat testing room: pre-weaning behavioural testing	1 day	Fri 23/08/19	Fri 23/08/19	EP1061	6142	Crew 2,3,4
Rat testing room: elevated + maze	1 day	Fri 23/08/19	Fri 23/08/19	EP1063	6144E	Crew 2,3,4
Rat testing room: elevated platform	1 day	Fri 23/08/19	Fri 23/08/19	EP1065	6136A	Crew 2,3,4
Perfusion/tissue collection room	1 day	Fri 23/08/19	Fri 23/08/19	EP1121	6138F/6138H	Crew 2,3,4

Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
Non-SPF species (Iwaniuk study)	1 day	Fri 23/08/19	Fri 23/08/19	EP1034	6134E/6134G	Crew 2,3,4
Laundry room	1 day	Fri 30/08/19	Fri 30/08/19	EP1031	6127	Crew 2,3,4
Rat housing room (Metz study (stress))	1 day	Fri 30/08/19	Fri 30/08/19	EP1032	6126	Crew 2,3,4
Rodent caging supplies	1 day	Fri 30/08/19	Fri 30/08/19	EP1033	6118A	Crew 2,3,4
Food & bedding storage	1 day	Fri 30/08/19	Fri 30/08/19	EP1035	6132B	Crew 2,3,4
Loading dock (Sharp disposal bins)	1 day	Fri 30/08/19	Fri 30/08/19	EP1036	6138	Crew 2,3,4
Loading dock (Clout barrels)	1 day	Fri 30/08/19	Fri 30/08/19	EP1036	6131B	Crew 2,3,4
Loading Dock (deep freeze)	1 day	Fri 30/08/19	Fri 30/08/19	EP1036	6138E	Crew 2,3,4
Husbandry supplies storage	1 day	Fri 30/08/19	Fri 30/08/19	EP1037	6132	Crew 2,3,4
Shell Space (long term storage)	1 day	Fri 30/08/19	Fri 30/08/19	EP1038	SA6M101	Crew 2,3,4
Rat Housing room (breeding)	1 day	Fri 30/08/19	Fri 30/08/19	EP1044	6118	Crew 2,3,4
Cage Processing Area (clean)	1 day	Fri 30/08/19	Fri 30/08/19	EP1045	6132A	Crew 2,3,4
Rat Housing room (experimental)	1 day	Fri 30/08/19	Fri 30/08/19	EP1048	6116	Crew 2,3,4
Rat housing room	1 day	Fri 30/08/19	Fri 30/08/19	EP1048	6134A	Crew 2,3,4
Cage Processing Area (dirty)	1 day	Fri 30/08/19	Fri 30/08/19	EP1049	6131	Crew 2,3,4
Mouse Housing room (reverse cycle)	1 day	Fri 30/08/19	Fri 30/08/19	EP1065	6133A	Crew 2,3,4
Mouse housing room	1 day	Fri 30/08/19	Fri 30/08/19	EP1067	6119	Crew 2,3,4
Mouse housing room	1 day	Fri 30/08/19	Fri 30/08/19	EP1069	6119	Crew 2,3,4
Rat housing room (METZ STUDY)	1 day	Fri 30/08/19	Fri 30/08/19	EP1118	6124	Crew 2,3,4
Mouse Housing	1 day	Fri 30/08/19	Fri 30/08/19	EP1003	6117	Crew 2,3,4
Mouse Housing	1 day	Fri 30/08/19	Fri 30/08/19	EP1001	6122	Crew 2,3,4
Rat reverse cycle housing room	1 day	Fri 30/08/19	Fri 30/08/19	EP1020	6143A	Crew 2,3,4
Deficiencies Check: Installation & Inspection: Bulletin Boards, Tack Boards, Ad Hocs						