

Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
PSYCHOLOGY						
Office Moves: Psychology (Uhall) 12 Offices to Le	52 days	Mon 13/05/19	Tue 23/07/19			
User Move	6 days	Mon 17/06/19	Mon 24/06/19			
Fangfang Li	1 day	Mon 17/06/19	Mon 17/06/19	C883	8374	Crew 1
Peter Henzi	1 day	Mon 17/06/19	Mon 17/06/19	C578	8390	Crew 1
Scott Allen	1 day	Mon 17/06/19	Mon 17/06/19	D864	8364	Crew 1
Jean-Baptiste Leca	1 day	Mon 17/06/19	Mon 17/06/19	C880	8376	Crew 1
Louise Barrett	1 day	Tue 18/06/19	Tue 18/06/19	C860	8362	Crew 1
Administration Support (notify IT for Printer change)	1 day	Tue 18/06/19	Tue 18/06/19	C861	8392	Crew 1
Leanne Wehlage-Ellis	1 day	Tue 18/06/19	Tue 18/06/19	C866	8394	Crew 1
Noelle Gunst-Leca	1 day	Tue 18/06/19	Tue 18/06/19	C876	8382	Crew 1
Jennifer Arthur	1 day	Wed 19/06/19	Wed 19/06/19	C878	8358	Crew 1
Jean-Baptiste Leca	1 day	Wed 19/06/19	Wed 19/06/19	C880	8376	Crew 1
Jennifer Mather	1 day	Thu 20/06/19	Thu 20/06/19	C888	8386	Crew 1
Margaret Forgie	1 day	Thu 20/06/19	Thu 20/06/19	D850	8354	Crew 1
Paul Vasey	1 day	Fri 21/06/19	Fri 21/06/19	D852	8146	Crew 1
David Logue	1 day	Fri 21/06/19	Fri 21/06/19	D858	8380	Crew 1
Javid Sadr	1 day	Fri 21/06/19	Fri 21/06/19	D860	8370	Crew 1
Jennifer Williams	1 day	Mon 24/06/19	Mon 24/06/19	D860	8358	Crew 1
John Vokey	1 day	Mon 24/06/19	Mon 24/06/19	D862	8368	Crew 1
Paul Vasey Graduate Students (names?)	1 day	Mon 24/06/19	Mon 24/06/19	D853	8104	
Graduate Students (8 seats)	1 day	Mon 24/06/19	Mon 24/06/19	C883	8346	
Deficiencies Check: Installation & Inspection: Bulletin Boards, Tack Boards, Ad Hocs						Unassigned

Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
Lab Spaces: Psychology Uhall	30 days	Mon 10/06/19	Fri 19/07/19			
User Move	4 days	Wed 10/07/19	Mon 15/07/19			
Javid Sadr	1 day	Wed 10/07/19	Wed 10/07/19	B830	8324	Crew 2, 3, 4
Javid Sadr	1 day	Wed 10/07/19	Wed 10/07/19	B830C	8316	Crew 2, 3, 4
Javid Sadr	1 day	Wed 10/07/19	Wed 10/07/19	B830D	8314	Crew 2, 3, 4
Jean-Baptiste Leca	1 day	Wed 10/07/19	Wed 10/07/19	B834	8306	Crew 2, 3, 4
Jean-Baptiste Leca	1 day	Thu 11/07/19	Thu 11/07/19	B834A_B	8306	Crew 2, 3, 4
David Logue	1 day	Thu 11/07/19	Thu 11/07/19	B836 B836A	8304	Crew 2, 3, 4
Fang fang Li	1 day	Thu 11/07/19	Thu 11/07/19	B838, B838A, B838B	8308	Crew 2, 3, 4
Peter Henzi	1 day	Fri 12/07/19	Fri 12/07/19	C465	8390	Crew 2, 3, 4
Louise Barrett	1 day	Fri 12/07/19	Fri 12/07/19	C480, C480A, C480B, C480C, C480D, C480E, C480H1		Crew 2, 3, 4
John Vokey	1 day	Fri 12/07/19	Fri 12/07/19	C810, C810A	8366	Crew 2, 3, 4
John Vokey	1 day	Fri 12/07/19	Fri 12/07/19	C810A	8368	Crew 2, 3, 4
Jennifer Mather	1 day	Mon 15/07/19	Mon 15/07/19	D857	8388	Crew 2, 3, 4
Scott Allen	1 day	Mon 15/07/19	Mon 15/07/19	D859, C480A, C480B, C480C, C480D, C480E	8372	Crew 2, 3, 4
Paul Vasey	1 day	Mon 15/07/19	Mon 15/07/19	PB230D, PB230E, PB230F, PB230G, PB230H	8104	Crew 2, 3, 4
Deficiencies Check: Installation & Inspection: Bulletin Boards, Tack Boards, Ad Hocs						Crew 2, 3, 4

Task Name	Duration	Start	Finish	Room	SAB Room	Resource Names
Glass & Technical						
Area Moves: Technical Services (Uhall) 2 Office	25 days	Mon 24/06/19	Fri 26/07/19			
User Move	3 days	Mon 22/07/19	Wed 24/07/19			
Heinz Fischer - Electronics	1 day	Tue 23/07/19	Tue 23/07/19	WE1060	6302H	Crew 2, 3, 4
Kris Fischer - Glass & Technical	1 day	Wed 24/07/19	Wed 24/07/19	E830	6302G	Crew 2, 3, 4
Geoff Minor - Physics	1 day	Mon 22/07/19	Mon 22/07/19	E838	6302	Crew 2, 3, 4
Deficiencies Check: Installation & Inspection:Bulletin Boards, Tack Boards, Ad H	3 days	Mon 22/07/19	Wed 24/07/19			Crew 2, 3, 4